

Dover High School and Regional Career Technical Center Project  
 Summary of Contract Amounts and Expenditures/Obligations To Date  
 Feasibility Study & Design, Geotech and Construction Services  
 Date: May 16, 2017

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00  
 Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00  
 Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00  
 State of NH Funding: \$ 13,500,000.00  
 Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,756.00  
 Total Appropriation: \$ 87,622,756.00

Vendor	Description of Services	(A) Contract Totals	(B) HS Portion of Total Amount @ 77.2%	(C) CTE Portion of Total Amount @ 22.8%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	(F = C x 25%) District Share of CTE Portion @ 25%	(G = C x 75%) (Invoiced through 4/30/2017) State Share of CTE Portion @ 75%	State Funding Rec'd To Date 5/16/2017 (March Claim)
HMFH	Feasibility Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$ 0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFH	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$ 0 - Complete	\$ 6,646.20	\$ -	\$ -	
HMFH	PSS#2: Universal Environmental, (Haz Mat)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$ 0 - Complete	\$ 1,429.56	\$ -	\$ -	
HMFH	PSS#2: McPhail Associates, (GeoTech)	\$ 23,650.00	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$ 2,268.19	\$ 4,875.05	\$ -	\$ -	
HMFH	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$ 0 - Complete	\$ 9,981.84	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$ 0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$ 0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$ 0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
<b>Subtotal, Feasibility Study:</b>		<b>\$ 706,188.60</b>	<b>\$ 543,426.56</b>	<b>\$ 160,493.85</b>	<b>\$ 703,920.41</b>	<b>\$ 2,268.19</b>	<b>\$ 24,049.31</b>	<b>\$ 34,111.14</b>	<b>\$ 102,333.41</b>	<b>\$ 102,333.41</b>
HMFH	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$ 0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFH	PSS#3 /PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$ 0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFH	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,633,000.00	\$ 1,235,462.48	\$ 364,877.52	\$ 1,600,340.00	\$ 32,660.00	\$ -	\$ 91,219.38	\$ 273,658.14	\$ 273,658.14
HMFH	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 246,422.40	\$ 72,777.60	\$ 319,200.00	\$ 16,800.00	\$ 72,777.60	\$ -	\$ -	
HMFH	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 560,286.72	\$ 165,473.28	\$ 725,760.00	\$ 1,290,240.00	\$ -	\$ 36,771.84	\$ 110,315.52	\$ 110,315.52
HMFH	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00			\$ -	\$ 336,000.00	\$ -	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 85,000.00	\$ 15,107.46	\$ 4,461.78	\$ 19,569.24	\$ 65,430.76	\$ 1,567.50	\$ 701.72	\$ 2,105.16	\$ 2,105.17
HMFH	PSS#4: Phail Associates - Geotechnical	\$ 40,700.00	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$ 69.72	\$ 9,263.71	\$ -	\$ -	
HMFH	PSS#5: Synthetic Turf Field Design	\$ 74,250.00	\$ 43,309.20	\$ 12,790.80	\$ 56,100.00	\$ 18,150.00	\$ 12,790.80	\$ -	\$ -	
HMFH	PSS#5: GGD-Technology Procurement	\$ 35,200.00			\$ -	\$ 35,200.00	\$ -	\$ -	\$ -	
HMFH	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$ 0 - Complete	\$ 4,514.40	\$ -	\$ -	
HMFH	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 40,846.52	\$ 12,063.48	\$ 52,910.00	\$ 57,090.00	\$ 12,063.48	\$ -	\$ -	
HMFH	PSS#7: Irrigation	\$ 9,350.00	\$ 4,670.60	\$ 1,379.40	\$ 6,050.00	\$ 3,300.00	\$ 1,379.40	\$ -	\$ -	
HMFH	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 107,397.79	\$ 31,718.51	\$ 139,116.30	\$ 41,503.70	\$ 31,718.51	\$ -	\$ -	
HMFH	PSS#9: HMFH Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$ 0 - Complete	\$ 166.68	\$ -	\$ -	\$ -
HEA	Commissioning Agent	\$ 171,630.00	\$ 28,111.80	\$ 8,302.46	\$ 36,414.26	\$ 135,215.74	\$ -	\$ 2,075.62	\$ 6,226.84	\$ 6,120.82
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$ 0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Materials Testing Services & Special Inspections	\$ 141,969.00	\$ 73,430.56	\$ 21,686.75	\$ 95,117.31	\$ 46,851.69	\$ 21,686.75	\$ -	\$ -	
Sebago Technics	Traffic Study	\$ 30,000.00	\$ 19,840.40	\$ 5,859.60	\$ 25,700.00	\$ 4,300.00	\$ 5,859.60	\$ -	\$ -	
Eversource Energy	Install pole, anchor, xarms, cutouts for primary riser	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$ 0 - Complete	\$ 1,962.63	\$ -	\$ -	
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 329.46	\$ 329.46	\$ -	\$ 329.46	\$ 0 - Complete	\$ -	\$ -	\$ -	
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$ 0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Michael Brooks	Clerk of Works (5/11/16 appropriation)	\$ 222,756.00	\$ 38,208.83	\$ 11,284.47	\$ 49,493.30	\$ 173,262.70	\$ 11,284.47	\$ -	\$ -	\$ -
PC Construction	GMP, including additions/deductions by change order	\$ 72,448,705.00	\$ 12,045,829.94	\$ 3,297,690.06	\$ 15,343,520.00	\$ 57,105,185.00	\$ 215,730.75	\$ 770,489.83	\$ 2,311,469.48	\$ 1,904,475.23
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 120,000.00	\$ 33,386.09	\$ 9,860.14	\$ 43,246.23	\$ 76,753.77	\$ 9,860.14	\$ -	\$ -	\$ -
<b>Subtotal, Design, Geotech &amp; Construction Services:</b>		<b>\$ 80,356,913.16</b>	<b>\$ 16,350,098.48</b>	<b>\$ 4,568,801.60</b>	<b>\$ 20,918,900.08</b>	<b>\$ 59,438,013.08</b>	<b>\$ 413,271.66</b>	<b>\$ 1,034,264.17</b>	<b>\$ 3,102,792.47</b>	<b>\$ 2,695,692.21</b>
<b>Totals:</b>		<b>\$ 81,063,101.76</b>	<b>\$ 16,893,525.04</b>	<b>\$ 4,729,295.45</b>	<b>\$ 21,622,820.49</b>	<b>\$ 59,440,281.27</b>	<b>\$ 437,320.97</b>	<b>\$ 1,068,375.31</b>	<b>\$ 3,205,125.88</b>	<b>\$ 2,798,025.62</b>

Unexpended/Unencumbered Funds Remaining: \$ 6,559,654.24

Dover High School and Regional Career Technical Center Project  
 Summary of Contract Amounts and Expenditures/Obligations To Date  
 Feasibility Study & Design, Geotech and Construction Services  
 Date: May 16, 2017

Retainage Held To Date (PC Construction): \$ 575,084.00 App#1-#10

<b>PC Construction - Guaranteed Maximum Price (GMP)</b>	
Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16)	\$71,643,000.00
<b>Change Order #1, Approved 12/13/2016</b>	
Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 - Ledge Removal SMH-1 to Existing SMH	\$3,151.00
<b>Total Change Order #1:</b>	<b>\$54,141.00</b>
<b>Change Order #2, Approved 1/24/2017</b>	
Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
<b>Total Change Order #2:</b>	<b>\$32,792.00</b>
<b>Change Order #3, Approved 2/15/2017</b>	
Proposal#190020.1 Ledge Removal for Foundations & Utilities	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Proposal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
<b>Total Change Orders #3:</b>	<b>\$565,268.00</b>
<b>Change Order #4, Approved 3/21/2017</b>	
Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schullter Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Proposal#190073 - ASI-041 Lockers in Building Construction	\$4,153.00
<b>Total Change Orders #4:</b>	<b>\$15,475.00</b>
<b>Change Order #5, Approved 4/18/2017</b>	
Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
<b>Total Change Orders #5:</b>	<b>\$138,029.00</b>
<b>Total Change Orders Approved to Date</b>	<b>\$805,705.00</b>
<b>New Contract Sum Including Approved Change Orders</b>	<b>\$72,448,705.00</b>

Under original FF & E Budget