

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

Appropriation #1 (FY14), Issued January 26, 2014:	\$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014:	\$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015:	\$ 49,700,000.00
State of NH Funding (FY16):	\$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium appropriation (Project Manager) approved 5/11/2016:	\$ 222,756.00
Total Appropriation:	\$ 87,622,756.00

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 12/31/2014	\$ 24,250.00
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 1/31/2015	\$ 106,100.00
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 12/31/2014	\$ 347.94
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 1/31/2015	\$ 238.23
3/26/2015	003	HMFH Architects, Inc.: Professional Services through 2/28/2015	\$ 89,268.74
4/30/2015	004	HMFH Architects, Inc.: Professional Services through 3/31/2015	\$ 130,884.68
6/18/2015	005	HMFH Architects, Inc.: Professional Services through 4/30/2015	\$ 86,731.41
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 5/31/2015	\$ 84,706.16
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 6/30/215	\$ 40,383.96
6/30/2015	008	Journal entry to re-class JBC expenses from GF (managed under existing POs & Payroll within GF)	\$ 14,527.35
9/3/2015	007	HMFH Architects, Inc.: Professional Services through 7/31/2015	\$ 24,431.94
10/15/2015	010	HMFH Architects, Inc.: Professional Services through 8/31/2015	\$ 153,095.89
10/23/2015	012	PC Construction Co.: Precon Ph I - Initial 3 conceptual design option estimates & recon with HMFH Estimator	\$ 59,000.00
11/5/2015	011	HMFH Architects, Inc.: Professional Services through 9/30/2015	\$ 352,800.00
12/3/2015	013	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 302,400.00
12/3/2015	014	HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 10/31/2015	\$ 933.06
12/3/2015	015	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 25,515.33
12/31/2015	016	HMFH Architects, Inc.: Professional Services through 11/30/2015	\$ 398,498.63
2/11/2016	017	HMFH Architects, Inc.: Professional Services through 12/31/2015	\$ 332,373.63
3/3/2016	018	HMFH Architects, Inc.: Professional Services through 1/31/2016	\$ 337,250.00
3/31/2016	019	HMFH Architects, Inc.: Professional Services through 2/29/2016	\$ 334,689.37
4/21/2016	020	HMFH Architects, Inc.: Misc. Expenses - for services through 3/31/2016	\$ 6,875.00
5/5/2016	021	HMFH Architects, Inc.: Professional Services through 3/31/2016	\$ 362,005.05
5/10/2016	n/a	Journal entry to re-class JBC clerical work expenses from General fund for period 7/1/2015-4/29/2016	\$ 9,434.65
5/24/2016	n/a	Journal entry to re-class JBC legal expenses from General Fund for period 7/17/2015-7/20/2015	\$ 2,630.00
6/2/2016	023	Horizon Engineering Associates, LLP: Professional Services from 4/2/2016-4/29/2016	\$ 2,930.00
6/9/2016	022	HMFH Architects, Inc.: Professional Services through 4/30/2016	\$ 348,035.76
6/30/2016	024	PC Construction - Phase II Preconstruction services covering the Design Development estimate	\$ 37,000.00
6/30/2016	025	HMFH Architects, Inc.: Professional Services through 5/31/2016	\$ 332,773.40
6/30/2016	026	Horizon Engineering Associates, LLP: Professional Services from 4/30/2016-5/27/2016	\$ 2,450.00
8/11/2016	027	HMFH Architects, Inc.: Professional Services through 6/30/2016	\$ 339,615.54
8/11/2016	028	PC Construction Co.: Professional Services through 6/30/2016 (App#1, Includes Held Retainage of \$8,790)	\$ 87,900.00
8/11/2016	029	Horizon Engineering Associates, LLP: Professional Services from 5/28/2016-7/1/2016	\$ 1,290.00
8/25/2016	030	HMFH Architects, Inc.: Professional Services through July 31, 2016	\$ 441,135.69
9/1/2016	031	Horizon Engineering Associates, LLP: Professional Services from 7/2/2016-7/29/2016	\$ 2,301.00
9/15/2016	032	PC Construction Co.: Professional Services through 7/31/2016 (App#2, Includes Held Retainage of \$7,381)	\$ 460,059.00
9/15/2016	033	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 13,900.00
9/15/2016	034	Eversource Energy - Prepayment of services to install pole, ancor, xarms and cutouts for new primary riser.	\$ 8,608.00
9/29/2016	035	HMFH Architects, Inc.: Professional Services through 8/31/2016	\$ 334,359.76
9/29/2016	036	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2016	\$ 3,275.51
9/29/2016	037	PC Construction Co.: Professional Services through 8/31/2016 (App#3, Includes Held Retainage of \$23,324)	\$ 570,212.00
9/29/2016	038	Horizon Engineering Associates, LLP: Professional Services from 7/30/2016-9/2/2016	\$ 4,160.00
10/13/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/20/2016	039	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2016	\$ 6,724.25
10/20/2016	042	Horizon Engineering Associates, LLP: Professional Services through 9/30/2016	\$ 1,111.00
10/20/2016	043	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services: Services through 9/2/2016	\$ 3,000.00
10/20/2016	044	State of NH - DES: Wetlands Permit	\$ 200.00
10/20/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/27/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
11/3/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/3/2016	040	PC Construction Co.: Professional Services through 9/30/2016 (App#4, Includes Held Retainage of \$37,250)	\$ 866,127.00
11/3/2016	041	HMFH Architects, Inc.: Professional Services through 9/30/2016	\$ 199,023.73
11/10/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/10/2016	045	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 1,800.00
11/17/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
11/23/2016	n/a	Seacoast Media Group - Advertisement for Civil Works position	\$ 329.46
11/23/2016	046	R.W. Gillespie & Associates, Inc. - Professional Services through 10/31/2016	\$ 8,859.00
11/23/2016	048	Horizon Engineering Associates, LLP: Professional Services through 10/28/2016	\$ 1,096.00
11/23/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/1/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/8/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/15/2016	047	PC Construction Co.: Professional Services through 10/31/2016 (App#5, Includes Held Retainage of \$41,474)	\$ 1,003,159.00
12/15/2016	049	HMFH Architects, Inc.: Professional Services through 10/31/2016	\$ 186,446.73
12/15/2016	050	HMFH Architects, Inc.: Professional Services through 10/31/2016 (Clerk of Works, PSS#9)	\$ 731.05
12/15/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/22/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39
12/29/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/29/2016	051	R.W. Gillespie & Associates, Inc. - Professional Services through 11/30/2016	\$ 11,129.50
12/29/2016	052	PC Construction Co.: Professional Services through 11/30/2016 (App#6, Includes Held Retainage of \$120,917)	\$ 2,601,958.00
1/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/19/2017	053	Horizon Engineering Associates, LLP: Professional Services through 12/2/2016	\$ 4,500.00
1/19/2017	054	HMFH Architects, Inc.: Professional Services through 11/30/2016	\$ 133,726.13
1/19/2017	055	R.W. Gillespie & Associates, Inc. - Professional Services through 12/31/2016	\$ 11,683.00
1/19/2017	056	PC Construction Co.: Professional Services through 12/31/2016 (App#7, Includes Held Retainage of \$30,899)	\$ 1,422,046.00
1/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39
2/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

Expenditures to Date, Cont'd:

2/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/9/2017	057	HMFH Architects, Inc.: Professional Services through 12/31/2016	\$	108,706.89
2/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/23/2017	058	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2017	\$	12,523.14
2/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	059	PC Construction Co.: Professional Services through 1/31/2017 (App#8, Includes Held Retainage of \$94,252)	\$	3,092,058.00
3/9/2017	060	HMFH Architects, Inc.: Professional Services through 1/31/2017	\$	99,665.05
3/30/2017	061	PC Construction Co.: Professional Services through 2/28/2017 (App#9, Includes Held Retainage of \$108,494)	\$	2,626,511.00
3/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/22/2017	J#5589	Gas Usage through Unutil at DHS/CTC project site from 2/2/2017-2/16/2017 as approved by JBC 3/21/2017 (Manifest #065)	\$	6,624.84
3/23/2017	062	R.W. Gillespie & Associates, Inc. - Professional Services through 2/19/2017	\$	10,500.04
3/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/30/2017	063	Horizon Engineering Associates, LLP: Professional Services from 12/3/2016 through 2/24/2017	\$	15,956.26
3/30/2017	064	HMFH Architects, Inc.: Professional Services through 2/28/2017	\$	95,036.64
3/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/4/2017	J#5951	Gas Usage through Unutil at DHS/CTC project site from 2/16/2017-3/17/2017 as approved by JBC 3/21/2017 (Manifest #067)	\$	19,781.62
4/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	066	R.W. Gillespie & Associates, Inc. - Professional Services through 3/25/2017	\$	30,422.87
4/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
4/27/2017	068	PC Construction Co.: Professional Services through 3/31/2017 (App#10, Includes Held Retainage of \$102,303)	\$	2,613,490.00
4/27/2017	070	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	7,000.00
4/27/2017	071	Horizon Engineering Associates, LLP: Professional Services from 2/25/2017-3/31/2017	\$	620.00
5/4/2017	069	HMFH Architects, Inc.: Professional Services through 3/31/2017	\$	84,564.54
5/4/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/5/2017	J#526	Gas Usage through Unutil at DHS/CTC project site from 3/17/2017-4/14/2017 as approved by JBC 5/4/2017 (Manifest #072)	\$	16,839.77
5/11/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/18/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/25/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
5/26/2017	073	PC Construction Co.: Professional Services through 4/30/2017 (App#11, Includes Held Retainage of \$112,559)	\$	2,998,922.00
5/25/2017	074	R.W. Gillespie & Associates, Inc. - Professional Services through 4/30/2017	\$	25,234.05
6/1/2017	075	HMFH Architects, Inc.: Professional Services through 4/30/2017	\$	81,155.64
6/1/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	076	Horizon Engineering Associates, LLP: Professional Services from 4/1/2017-4/28/2017	\$	500.00
6/15/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
6/22/2017	077	R.W. Gillespie & Associates, Inc. - Professional Services through 5/31/2017	\$	16,068.14
6/29/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.19
6/29/2017	078	PC Construction Co.: Professional Services through 5/31/2017 (App#12, Includes Held Retainage of \$186,134)	\$	4,184,844.00
6/30/2017	079	Horizon Engineering Associates, LLP: Professional Services from 4/29/2017-6/2/2017 (Paid 7.6.2017)	\$	8,021.00
6/30/2017	080	HMFH Architects, Inc.: Professional Services through 5/31/2017 (Paid 7.6.2017)	\$	113,070.30
6/30/2017	081	PC Construction Co.: Professional Services through 6/30/2017 (App#13, Includes Held Retainage of \$241,526) (Paid 7.21.2017)	\$	5,376,754.00
6/30/2017	082	HMFH Architects, Inc.: Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	88,661.74
6/30/2017	083	R.W. Gillespie & Associates, Inc. - Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	11,101.27
6/30/2017	084	Horizon Engineering Associates, LLP: Professional Services from 6/2/2017-6/30/2017 (Paid 8.17.2017)	\$	2,640.00
7/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,630.43
7/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/3/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/10/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/17/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/24/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/31/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/31/2017	085	PC Construction Co.: Professional Services through 7/31/2017 (App#14, Includes Held Retainage of \$125,105)	\$	3,240,573.00
8/31/2017	086	Horizon Engineering Associates, LLP: Professional Services from 7/1/2017-7/28/2017	\$	634.00
8/31/2017	087	HMFH Architects, Inc.: Professional Services through 7/31/2017	\$	81,382.56
8/31/2017	088	R.W. Gillespie & Associates, Inc. - Professional Services through 7/31/2017	\$	7,205.90
8/31/2017	089	Eversource Energy - Removal of 3 overhead transformers along w/delivery/installation of a 150 cva pad mounted transformer	\$	2,469.00
9/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	091	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2017	\$	5,357.37
9/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
9/28/2017	090	PC Construction Co.: Professional Services through 8/31/2017 (App#15, Includes Held Retainage of \$210,474)	\$	4,700,004.00
9/28/2017	092	Horizon Engineering Associates, LLP: Professional Services from 7/29/2017-9/1/2017	\$	5,400.25
9/28/2017	093	HMFH Architects, Inc.: Professional Services through 8/31/2017	\$	116,455.40
10/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/19/2017	097	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	4,300.00
10/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
10/26/2017	095	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2017	\$	1,862.37
10/26/2017	096	HMFH Architects, Inc.: Professional Services through 9/30/2017	\$	100,052.02
10/30/2017	094	PC Construction Co.: Professional Services through 9/30/2017 (App#16, Includes Held Retainage of \$150,968)	\$	3,354,937.00
11/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	098	R.W. Gillespie & Associates, Inc. - Professional Services through 10/29/2017	\$	775.75
11/15/2017	n/a	Unutil rebate for boilers	\$	(30,000.00)
11/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/22/2017	100	Horizon Engineering Associates, LLP: Professional Services from 9/2/2017-9/29/2017	\$	6,995.00
11/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
11/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

Expenditures to Date, Cont'd:

12/1/2017	099	PC Construction Co.: Professional Services through 10/31/2017 (App#17, Includes Held Retainage of \$194,352)	\$	4,342,207.00
12/7/2017	101	HMFH Architects, Inc.: Professional Services through 10/31/2017	\$	83,002.94
12/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	102	Intertek-ATI: Field Water Penetration Testing	\$	2,250.00
12/21/2017	103	Horizon Engineering Associates, LLP: Professional Services from 9/30/2017-10/27/2017	\$	5,486.00
12/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,699.64
12/29/2017	104	PC Construction Co.: Professional Services through 11/30/2017 (App#18, Includes Held Retainage of \$129,783)	\$	3,615,584.00
1/4/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,958.33
1/11/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	105	HMFH Architects, Inc.: Professional Services through 11/30/2017	\$	89,788.89
1/18/2018	106	Horizon Engineering Associates, LLP: Professional Services from 10/28/2017-12/1/2017	\$	4,833.00
1/25/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.19
1/31/2018	107	PC Construction Co.: Professional Services through 12/31/2017 (App#19, Includes Held Retainage of \$167,451)	\$	3,805,463.00
2/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/1/2018	108	Horizon Engineering Associates, LLP: Professional Services from 12/2/2017-12/31/2017	\$	3,631.00
2/1/2018	109	HMFH Architects, Inc.: Professional Services through 12/31/2017	\$	85,607.70
2/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	111	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2018	\$	1,200.00
2/20/2018	J#4627	Gas Usage through Unutil at DHS/CTC project site from 12/20/2017-1/17/2018 as approved by JBC 2/20/2018 (Manifest #115)	\$	32,818.59
2/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/28/2018	110	PC Construction Co.: Professional Services through 1/31/2018 (App#20, Includes Held Retainage of \$112,975)	\$	2,465,842.00
3/1/2018	116	Horizon Engineering Associates, LLP: Professional Services from 1/1/18-2/2/18	\$	5,119.00
3/1/2018	117	HMFH Architects, Inc.: Professional Services through 1/31/2018	\$	99,382.08
3/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/20/2018	JE	Gas Usage through Unutil at DHS/CTC project site from 11/17/18-2/15/18 as approved by JBC 3/6/2018 (Manifest #118)	\$	40,643.88
3/29/2018	119	PC Construction Co.: Professional Services through 2/28/2018 (App#21, Includes Held Retainage of \$133,254)	\$	3,101,391.00
3/29/2018	120	HMFH Architects, Inc.: Professional Services through 2/28/2018	\$	107,243.00
3/29/2018	121	Horizon Engineering Associates, LLP: Professional Services from 2/3/18-3/2/18	\$	4,732.00
3/29/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/17/2018	JE	Gas Usage through Unutil at DHS/CTC project site from 2/15/18-3/19/18 as approved by JBC 4/17/18 (Manifest #124)	\$	41,222.63
4/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/19/2018	125	Horizon Engineering Associates, LLP: Professional Services from 3/3/18-3/30/18	\$	3,966.00
4/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
4/30/2018	122	PC Construction Co.: Professional Services through 3/31/2018 (App#22, Includes Held Retainage of \$153,674)	\$	2,863,845.00
5/3/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/10/2018	123	HMFH Architects, Inc.: Professional Services through 3/31/2018	\$	93,790.12
5/10/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/17/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/24/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
5/24/2018	127	Horizon Engineering Associates, LLP: Professional Services from 3/31/18-4/24/18	\$	3,334.00
4/17/2018	128	Gas Usage through Unutil at DHS/CTC project site from 3/19/18-4/17/18 as approved by JBC5/15/18 (Manifest #128)	\$	32,244.21
5/24/2018	129	Dell Marketing (server)	\$	10,000.00
5/24/2018	130	HMFH Architects, Inc.: Professional Services through 4/30/2018	\$	87,916.90
5/29/2018	126	PC Construction Co.: Professional Services through 4/30/2018 (App#23, Includes Held Retainage of \$109,699)	\$	2,423,916.00
5/31/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/7/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/12/2018	131	Gas Usage through Unutil at DHS/CTC project site from 4/17/2018-5/17/2018 as approved by JBC 6/12/2018	\$	10,481.28
6/14/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	832.78
6/21/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,375.44
6/21/2018	133	HMFH Architects, Inc.: Professional Services through 5/31/2018	\$	85,765.99
6/28/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,348.05
6/29/2018	132	PC Construction Co.: Professional Services through 5/31/2018 (App#24, Includes Held Retainage of \$68,874)	\$	1,859,257.00
6/30/2018	134	Optiv Security Inc. - Network Electronics	\$	400,562.00
6/30/2018	135	Gas Usage through Unutil at DHS/CTC project site from 5/17/18-6/19/18 as approved by JBC 7/10/18	\$	4,052.79
6/30/2018	136	Horizon Engineering Associates, LLP: Professional Services from 4/28/18-6/1/2018 (Paid 7/19/2018)	\$	11,267.00
6/30/2018	136.2	PC Construction Co.: Professional Services through 6/30/2018 (App#25, Includes Held Retainage of \$76,420) (ACH 7/20/18)	\$	1,633,419.00
6/30/2018	137	HMFH Architects, Inc.: Professional Services through 6/30/2018 (Paid 7/19/2018)	\$	83,510.49
7/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
7/12/2018	n/a	PSNH/dba Eversource - DHS/CTC Rebate on lighting	\$	(100,000.00)
7/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
7/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
7/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	2,672.66
8/16/2018	138	Automotive Garage Tools, LLC - move of CTC auto lifts to new high school	\$	4,148.00
8/16/2018	139	Optiv Security Inc. - Network Electronics	\$	14,294.55
8/16/2018	140	Diamond Relocation - moving services for CTE during the week of 6/11-6/15/2018	\$	27,400.00
8/2/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,615.95
8/9/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
8/16/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,504.22
8/23/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,482.43
8/30/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
8/31/2018	141	PC Construction Co.: Professional Services through 7/31/2018 (App#26, Includes Held Retainage of \$65,271) (ACH 8/31/18)	\$	1,539,677.00
8/23/2018	142	R.W. Gillespie & Associates, Inc. - Professional Services 4/26/2018-7/6/2018	\$	1,788.75
8/23/2018	143	Horizon Engineering Associates, LLP: Professional Services from 6/2/2018-7/27/2018)	\$	9,451.00
8/23/2018	144	HMFH Architects, Inc.: Professional Services through 7/31/2018	\$	42,272.22
8/23/2018	145	Ockers Company - Cleartouch monitors and wall mounts	\$	77,715.00
8/30/2018	146	Diamond Relocation - moving services for CTE & DHS on 8/7 and 8/14	\$	12,090.00
8/30/2018	147	Ockers Company - miscellaneous items received related to leartouch monitors	\$	8,065.00
Total Expenditures:			\$	75,419,374.99

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

Obligations to Date:

PO#201603137 HMFH Architects, Inc.: Supplement #2 (Survey & GeoTech Bal. from 2015); Supplement #3, #6 Services Fee authorized 9/15/2015	\$ 376,320.00
PO#201604242 HMFH Architects, Inc.: Supplement #5 Synthetic Turf Field Design, Technology Procurement, Add'l HazMat Services, Furniture & Equipment Procurement, HMFH Coordination Fee	\$ 18,000.00
PO#201604454 HMFH Architects, Inc.: Printing & Travel Expenses	\$ 29,506.47
PO#201609442 Horizon Engineering Associates, LLP: Commissioning Agent	\$ 59,206.49
PO#201611298 HMFH Architects, Inc: Supplement #7 Add'l irrigation alternates for an automatic irrigation system for turf fields and courtyard	\$ 2,150.50
PO#201611299 PC Construction Co.: GMP, includes \$4,270,636 for Early GMP and Approved Change Orders to Date	\$ 6,806,404.00
PO#201700407 HMFH Architects, Inc: Supplement#8 & #10 Add'l services for Construction Phase Geotechnical Engineering (McPhail Associates)	\$ 5,259.05
Payroll M. Brooks: Clerk of Works (Budget based on Appropriation #4)	\$ 63,760.97
PO#201706749 Dover School District (Estimated Gas Usage for Construction Heaters)	\$ -
PO#201808114 Optiv Security Inc.: Network Electronics (JBC approved 3.20.18)	\$ 25,800.00
PO#201808554 New England Fitness Distributors	\$ 134,168.00
PO#201808668 Midwest Technology Products (FFE)	\$ 45,074.91
PO#201808669 Pocket Nurse Enterprises (FFE)	\$ 38,639.88
PO#201808670 School Furnishings (FFE)	\$ 223,121.50
PO#201808671 WB Mason (FFE)	\$ 364,628.00
PO#201808672 Creative Office Pavilion	\$ 1,104,607.37
PO#201808673 Monitor Equipment Co., Inc (FFE)	\$ 8,684.38
PO#201809080 Diamond Relocation, Inc.	\$ 44,910.00
PO#201809629 School Furnishings (FFE)	\$ 34,756.31
PO#201809631 HMFH Architects, Inc: Supplement #11 Additional HazMat	\$ 82,500.00
PO#201809632 Diamedical USA Equipment, Inc.	\$ 42,084.00
PO#201810097 Ockers Company: CTE Chromebooks & Desktops for students/staff	\$ 266,500.00
PO#201810098 Ockers Company: CTE Interactive Monitors	\$ 6,615.00
PO#201810447 Robert H. Lord Co., Inc. (FFE)	\$ 3,132.00
PO#201810448 WB Mason (FFE)	\$ 4,754.26
PO#201810449 Collins Sports Medicine (FFE)	\$ 9,027.00
PO#201900252 Project Adventure, Inc: Challenge Course site evaluation	\$ 550.00
PO#201901137 School Furnishings (FFE): Nurse Equipment	\$ 4,057.60
PO#201901178 Ockers Company: Servers	\$ 55,845.16
PO#201901490 Howard Systems, LLC: DHS Fiber and Copper installation	\$ 9,440.00
PO#201901491 Ockers Company: AV Wiring for CTE Interactive Monitors	\$ 3,898.00
PO#201901492 Optiv Security Inc: Additional WAP kits	\$ 795.70
PO#201901503 Optiv Security Inc: Custom consulting services for WAPs	\$ 3,200.00
PO#201901883 Telephone & Network Technologies, Inc: Cables for WAPs	\$ 1,896.30
Total Obligations:	\$ 9,879,292.85

Unexpended/Unencumbered Funds Remaining: \$2,324,088.16

Retainage:

8/11/2016 028 PC Construction Co.: Application #1	\$ 8,790.00
9/15/2016 032 PC Construction Co.: Application #2	\$ 7,381.00
9/29/2016 037 PC Construction Co.: Application #3	\$ 23,324.00
11/3/2016 040 PC Construction Co.: Application #4	\$ 37,250.00
12/15/2016 047 PC Construction Co.: Application #5	\$ 41,474.00
12/29/2016 052 PC Construction Co.: Application #6	\$ 120,917.00
1/19/2017 056 PC Construction Co.: Application #7	\$ 30,899.00
3/9/2017 059 PC Construction Co.: Application #8	\$ 94,252.00
3/30/2017 061 PC Construction Co.: Application #9	\$ 108,494.00
4/27/2017 068 PC Construction Co.: Application #10	\$ 102,303.00
5/26/2017 073 PC Construction Co.: Application #11	\$ 112,559.00
6/29/2017 078 PC Construction Co.: Application #12	\$ 186,134.00
6/30/2017 081 PC Construction Co.: Application #13 (Paid 7.21.2017)	\$ 241,526.00
8/31/2017 085 PC Construction Co.: Application #14	\$ 125,105.00
9/29/2017 090 PC Construction Co.: Application #15	\$ 210,474.00
10/30/2017 094 PC Construction Co.: Application #16	\$ 150,968.00
12/1/2017 099 PC Construction Co.: Application #17	\$ 194,352.00
12/29/2017 104 PC Construction Co.: Application #18	\$ 129,783.00
1/31/2018 107 PC Construction Co.: Application #19	\$ 167,451.00
2/28/2018 110 PC Construction Co.: Application #20	\$ 112,975.00
3/29/2018 119 PC Construction Co.: Application #21	\$ 133,254.00
4/30/2018 122 PC Construction Co.: Application #22	\$ 153,674.00
5/29/2018 126 PC Construction Co.: Application #23	\$ 109,699.00
6/29/2018 132 PC Construction Co.: Application #24	\$ 68,874.00
6/30/2018 136 PC Construction Co.: Application #25 (ACH 7.20.2018)	\$ 76,420.00
8/31/2018 141 PC Construction Co.: Application #26	\$ 65,271.00
Total Retainage Held:	\$ 2,813,603.00

PC Construction - Guaranteed Maximum Price (GMP)

Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) \$71,643,000.00

Change Order #1, Approved 12/13/2016

Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH	\$3,151.00
Total Change Order #1:	\$54,141.00

Change Order #2, Approved 1/24/2017

Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
	Total Change Order #2: \$32,792.00
Change Order #3, Approved 2/15/2017	
Proposal#190020.1 Ledge Removal for Foundations and Utilities Part 1	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions (under original FF & E Budget)	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
	Total Change Order #3: \$565,268.00
Change Order #4, Approved 3/21/2017	
Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schuler Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Propsoal#190073 - ASI-041 Lockers in Building Construction	\$4,153.00
	Total Change Order #4: \$15,475.00
Change Order #5, Approved 4/18/2017	
Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guardrail at Auditorium	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
	Total Change Order #5: \$138,029.00
Change Order #6, Approved 5/30/2017	
Proposal#190039R1 ASI-021.2 Revised Exterior Elevations	-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder	-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank	\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5	\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase	\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door Layout	\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds	\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change	\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers	\$4,835.00
	Total Change Order #6: \$57,084.00
Change Order #7, Approved 7/11/2017	
Proposal#190032R2-ASI-015 Underslab Piping Revisions	\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions	\$0.00
Proposal#190054 ASI-034 Gym Bubbler	\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions	\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings	\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision	\$2,209.00
Proposal#190104R2 PR-010 Guidance Suite Revisions	\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood	-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes	\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B	\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers	\$2,282.00
	Total Change Orders #7: \$21,424.00
Change Order #8, Approved 8/22/2017	
Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"	-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings	-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings	\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners	\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail	-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions	-\$138.00
Proposal#190084 ASI-047 CUH Revisions	\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers	\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42	\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates	\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions	\$0.00
Proposal#190101 RFI-359 Powered Door Operators	\$5,203.00
Proposal#190102 ASI-066 Borrowed Light in Facilities	-\$468.00
Proposal#190105 RFI-316 Trap Primer	\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes	-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12	\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A	-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser	\$2,585.00
	Total Change Orders #8: \$26,201.00
Change Order #9, Approved 10/3/2017	
Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2	\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions	-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans	\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions	\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions	\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination	\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes	-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion	-\$337.00
Proposal#190128 PR-010 Electrical Changes	\$498.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190137 RFI-470 LC 2-2 Wall Diffuser	\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies	-\$4,256.00
Total Change Orders #9:	\$234,234.00

Change Order #10, Approved 11/28/2017

Proposal#190066R3 ASI-043R Compactor Revisions	\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1	\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings	-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications	\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281	\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air	\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions	-\$606.00
Proposal#190159 RFI-499R1 Kiln Revisions	\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions	-\$1,605.00
Proposal#190176 RFI-536 Curtainwall Flashing Revisions	-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234	\$522.00
Proposal#190182 PR-020 Sidewalk Widening	\$2,894.00
Total Change Orders #10:	\$23,297.00

Change Order #11, Approved 1/9/2018

Proposal#190020.3 Ledge Removal for Utilities, Part 3	\$43,234.00
Proposal#190091R1 ASI-056 Door 040.3 Update	\$808.00
Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift	\$0.00
Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8	\$1,163.00
Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR	-\$622.00
Proposal#190146 ASI-45.1 CW 42 Power	\$688.00
Proposal#190147 RFI-483 Deletion of Recessed Can Lighting	-\$337.00
Proposal#190149.3 PR-016 Corridor Benches Wood Veneer	-\$6,419.00
Proposal#190160R1 RFI-522 EX-S4-1.1 Operator	\$1,239.00
Proposal#190163 PR-19 Microphone in Town Square	\$2,046.00
Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access	\$5,334.00
Proposal#190170 ASI-097 Business Classroom Floor Boxes	\$1,732.00
Proposal#190173 ASI-094R LRC Fixtures	\$0.00
Proposal#190187 Football Field Feeder Location	\$8,016.00
Total Change Orders #11:	\$56,882.00

Change Order #12, Approved 2/6/2018

Proposal#190045 Toilet Accessories Revisions	-\$4,120.00
Proposal#190072 ASI-040 Mock-up Wall Updates	-\$991.00
Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Improvements	\$12,074.00
Proposal#190126 ASI-070 Wall Panel Changes	\$0.00
Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102	\$21,994.00
Proposal#190132 Courtyard Speaker Strobes	\$3,421.00
Proposal#190143 Additional Exterior Sign Characters	\$0.00
Proposal#190153 ASI 21-14 Vertical Grab Bar Addition	\$2,226.00
Proposal#190155 RFI-384R1 Telecom Ductbank Revisions	\$16,730.00
Proposal#190165 ASI-095 Wall Panels	\$0.00
Proposal#190167 ASI-096 Stair 1 Security Gate Additions	\$775.00
Proposal#190168 RFI-545 Stair One Roof Level Lighting	\$3,003.00
Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture	\$2,487.00
Proposal#190208 PR-029 Refrigerator Elimination	(\$3,800.00)
Proposal#190211 PR-030 Filzfelt Panel Substitution	(\$10,636.00)
Total Change Orders #12:	\$43,163.00

Change Order #13, Approved 2/20/2018

Proposal#190185 PR-022 Power to Motorized Shades	\$0.00
Proposal#190220 Animal Science Building Allowance Adjustment	\$557,103.00
Total Change Orders #13:	\$557,103.00

Change Order #14, Approved 3/20/2018

Proposal#190113R2 ASI-083 Hardware and Security Coordination	\$3,234.00
Proposal#190158 ASI-091 230F Revisions	\$2,103.00
Proposal#190183 Framing Modifications for Bleacher Support	\$12,580.00
Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl	\$1,974.00
Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A	\$2,163.00
Proposal#190207 RFI-648 Exterior Wall Motion Sensors	-\$433.00
Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System Black	\$620.00
Proposal#190212 PR-031 Teacher Planning Layout Changes	\$8,396.00
Proposal#190214 ASI-106 Exit Signage Revisions	\$1,857.00
Proposal#190218 RFI-677 Room 134 North Wall	\$3,821.00
Proposal#190219 Floor Finishes to Replace Recessed Mats	\$4,291.00
Proposal#190221 PR-032 Dishwasher Addition Training 034A	\$2,121.00
Proposal#190222 ASI-108 Canopy Lights Main Entrance Revised	\$722.00
Proposal#190223 ASI-107 Power Additions Guidance	\$623.00
Proposal#190226 RFI-681 Sprinkler Backflow Preventer	\$1,292.00
Total Change Orders #14:	\$45,364.00

Change Order #15, Approved 5/1/2018

Proposal#190067 aSI-021.8 Updated Ceiling Plans	\$956.00
Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout	\$5,622.00
Proposal#190154 ASI-090 TVE Elevations	\$4,594.00
Proposal#190190 ASI-103 Weight Room Columns	\$3,246.00
Proposal#190213 Town Square Exposed Steel Prep and Prime	\$6,220.00
Proposal#190216 RFI-420R1 Condensate Insulation Update	-\$2,128.00
Proposal#190229R1 ASI-109 Floor Finish Changes	-\$1,459.00
Proposal#190230 RFI-674 Hydronic Heating Zone 113B	\$1,842.00
Proposal#190236 ASI-111 Revised Gymnasium Line Layout	\$3,100.00
Proposal#190237 RFI-704 Volleyball Insert Modifications	\$2,016.00
Proposal#190240 PR-037 Intercom Revisions	\$6,288.00
Proposal#190242 Opaque Glass Addition at Trophy Case	\$2,682.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: August 31, 2018

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190247 Wood Athletic Floor Additional Letters and Staining	\$5,374.00	
	Total Change Orders #15:	\$38,353.00
Change Order #16, Approved 6/26/2018		
Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium	\$5,710.00	
Proposal#190156 RFI-506 Washer/Dryer Power and Venting	\$6,110.00	
Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C	\$4,969.00	
Proposal#190244 ASI-113 Knox Box	\$7,242.00	
Proposal#190248 RFI-722 Under Cabinet Lighting Circuits	\$4,973.00	
Proposal#190252 RFI-733 Dryer Vent Booster Fans	\$3,958.00	
Proposal#190253 ASI-115 Stair 4 Light Fixture	\$410.00	
Proposal#190261 RFI-735 Fume Hood Pressure Regulators	\$4,179.00	
Proposal#190266 RFI-752 Outdoor Storage Door Closers	\$964.00	
Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine	\$1,592.00	
Proposal#191003 ASB Tub Room Flooring Finish	-\$567.00	
	Total Change Orders #16:	\$39,540.00
Change Order #17, Approved 8/15/2018		
Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039	\$9,901.00	
Proposal#190246 2x8 Ceiling tile Manufacturer	\$4,502.00	
Proposal#190259R1 PR-40 Catwalk Railing	\$29,978.00	
Proposal#190271R1 PR-43 AV Rack 033B	\$3,385.00	
Proposal#190285 ASI-121 Forum Stair Railing Revisions	\$17,443.00	
	Total Change Orders #17:	\$65,209.00
	Total Change Orders to Date:	\$2,013,559.00
	New Contract Sum Including Approved Change Orders:	\$73,656,559.00