

CAPITAL IMPROVEMENTS SUMMARY

Garrison Elementary School Project

As of: March 31, 2018

Transfer of Appropriations from Garrison School Facility Improvements, FY2006, CC approval 2/10/2016	\$ 14,830.98
Transfer of Appropriations from Woodman Park Elementary School Facility Improvements, FY2008, CC approval 2/10/2016	\$ 56,455.62
Transfer of Appropriations from Dover High School, FY2009, CC approval 2/10/2016	\$ 471.76
Transfer of Appropriations from Garrison School Facility Improvements, FY2015, CC approval 2/10/2016	\$ 89,028.00
Appropriation (FY16), CC approval 12/9/2015	\$ 6,900,000.00
Appropriation (FY18), CC approval 12/13/2017	\$ 1,200,000.00
Total Appropriation:	\$ 8,260,786.36

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
7/21/2016	GES01	Harriman - For Professional Services provided between 6/1/2016-6/30/2016 - Facilities Study	\$ 5,250.00
7/21/2016	GES01	Harriman - Reimbursable Expenses (travel) through 6/30/2016 - Facilities Study	\$ 83.77
9/15/2016	GES02	Harriman - For professional Services provided between 7/1/2016-7/31/2016 - Facilities Study	\$ 9,550.00
9/15/2016	GES02	Harriman - Reimbursable Expenses (travel) through 7/31/2016 - Facilities Study	\$ 12.49
10/6/2016	GES03	Harriman - For professional Services provided between 8/1/2016-8/31/2016 - Facilities Study	\$ 11,650.00
10/6/2016	GES03	Harriman - Reimbursable Expenses (travel) through 8/31/2016 - Facilities Study	\$ 221.32
11/3/2016	GES04	Harriman - For professional Services provided between 9/1/2016-9/30/2016 - Facilities Study	\$ 12,450.00
11/3/2016	GES04	Harriman - Reimbursable Expenses (travel) through 9/30/2016 - Facilities Study	\$ 114.63
1/19/2017	GES05	Harriman - For professional Services provided between 10/1/2016-12/31/2016 - Facilities Study	\$ 1,000.00
4/6/2017	GES06	Harriman - For professional Services provided between 1/1/2017-1/31/2017 - Facilities Study	\$ 10,600.00
4/6/2017	GES07	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 22,275.00
4/6/2017	GES08	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 37,125.00
4/6/2017	GES08	Harriman - Reimbursable Expenses (travel) through 2/28/2017 - Phase I Design	\$ 27.09
5/4/2017	GES09	Harriman - For professional Services provided between 3/1/2017-3/31/2017 - Phase I Design	\$ 14,850.00
5/4/2017	GES09	Harriman - Reimbursable Expenses (travel) through 3/31/2017 - Phase I Design	\$ 13.20
5/18/2017	GES10	Titcomb Associates - Topographical and Boundary Field Survey	\$ 9,100.00
6/1/2017	GES11	Harriman - For professional Services provided between 4/1/2017-4/30/2017 - Phase I Design	\$ 29,700.00
6/1/2017	GES11	Harriman - Reimbursable Expenses (priting & travel) through 4/30/2017 - Phase I Design	\$ 188.79
6/29/2017	GES12	Harriman - For professional Services provided between 5/1/2017-5/31/2017 - Phase I Design	\$ 9,900.00
6/29/2017	GES12	Harriman - Reimbursable Expenses (travel) through 5/31/2017 - Phase I Design	\$ 64.74
6/30/2017	GES13	Harriman - For professional Services provided between 6/1/2017-6/30/2017 - Phase I Design (ck date 7/20/17)	\$ 19,800.00
6/30/2017	GES14	Titcomb Associates - Add'l Services for Wetland Delineation (ck date 7/20/17)	\$ 2,000.00
6/30/2017	GES15	John Turner Consulting Inc. - Geotechnical Investigation (8.1.17 manifest, FY17 expense)	\$ 7,000.00
8/24/2017	GES16	Harriman - For professional Services provided between 7/1/2017-7/31/2017 - Phase I Design	\$ 39,600.00
8/24/2017	GES16	Harriman - Reimbursable Expenses (travel) through 7/31/2017 - Phase I Design	\$ 12.23
10/19/2017	GES17	Harriman - For professional Services provided between 8/1/2017-7/31/2017 - Phase I Design	\$ 99,000.00
10/19/2017	GES17	Harriman - Reimbursable Expenses (travel) through 8/31/2017 - Phase I Design	\$ 96.75
10/19/2017	GES18	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 25,000.00
10/19/2017	GES19	John L. Carter Sprinkler Co., Inc. - Sprinkler MIC Testing	\$ 2,370.00
11/2/2017	GES20	Desmarais Environmental, Inc. - Industrial hygiene services to conduct haz material survey for asbestos	\$ 1,960.00
11/2/2017	GES21	Harriman - For professional Services provided between 9/1/2017-9/30/2017 - Phase I Design	\$ 79,200.00
11/2/2017	GES21	Harriman - Reimbursable Expenses (travel/printing) through 9/30/2017 - Phase I Design	\$ 207.36
1/25/2018	GES22	Harriman - For professional Services provided between 10/1/2017-12/31/2017 - Phase I Design	\$ 59,400.00
1/25/2018	GES22	Harriman - Reimbursable Expenses (travel/printing) through 12/31/2017 - Phase I Design	\$ 547.61
2/22/2018	GES23	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 5,744.00
3/22/2018	GES24	Harvey Construction - GMP Services through 1/31/2018 (App#1)	\$ 43,280.84
3/22/2018	GES25	Horizon Engineering Associates - Commissioning Services 1/1/2018-2/2/2018	\$ 325.00
		Total Expenditures:	\$ 559,719.82

Obligations:

PO#201707153	Harriman - Architectural & Engineering Services for Design Services - Proposal Approved 1/31/2017 (Lump Sum Fee)	\$ 84,150.00
PO#201707153	Harriman - Architectural & Engineering Services for Design Services - Proposal Approved 1/31/2017 (Reimbursable Expenses)	\$ 28,842.23
PO#201707153	Harriman - Architectural & Engineering Services for Design Services - AIA Amend#2 signed 2/27/2018 (A/E Fees \$720,586)	\$ 225,586.00
PO#201805582	Desmarais Environmental, Inc. - Abatement Design and Monitoring Services	\$ 13,000.00
PO#201805630	Harvey Construction Corp. (GMP) plus approved Change Orders	\$ 6,498,838.16
PO#201805947	S.W. Cole Engineering, Inc. - Construction Materials Testing Services	\$ 3,200.00
PO#201806242	Horizon Engineering Associates - Commissioning Agent	\$ 36,855.00
PO#201807028	Harriman - FFE Design Fees - Proposal approved 1/30/2018	\$ 13,400.00
	Total Obligations:	\$ 6,903,871.39

Budget Availability: \$797,195.15

Harvey Construction Corporation, Guaranteed Maximum Price (GMP)

Original Contract Sum	\$ 6,148,800.00
Alternate 6 (HVAC and associated costs)	\$ 393,319.00
	Total Change Order #001: \$393,319.00
	Change Order #002, Approved 2/13/2018
Ceramic Tile (\$6,210 applied to Harvey GMP budget item; zero dollar change to contract)	\$ 0.00
	Total Change Order #002: \$0.00
	Change Order #003, Approved 2/13/2018
Asbestos Removal (\$25,846 applied to Harvey Contingency, zero dollar change to contract)	\$ 0.00
	Total Change Order #003: \$0.00
	Change Order #004, Approved 2/27/2018
Miscellaneous Electrical Items (\$3,557 applied to Harvey Contingency, zero dollar change to contract)	\$ 0.00
	Total Change Order #004: \$0.00
	Total Change Orders to Date: \$393,319.00
	New Contract Sum Including Approved Change Orders: \$6,542,119.00

Retainage

3/22/2018	GES24	Harvey Construction - Application #1	\$ 380.00
		Total Retainage Held:	\$ 380.00