

Silver Street Reconstruction

Project Update

August 11, 2014 to August 22, 2014

Upcoming Work

General:

- Continue prep work on Contractor staging areas.
- Tree trimming

Drain:

- Begin work on the rain garden in front of the Woodman Park Elementary School
- Begin drainage work near the area around the Woodman park School entrance
- Video inspection and location of drainage lines around Woodman School and NHDOT on ramps

Water:

- Water service replacement between Spaulding Turnpike and Arch St.

Roadway Reconstruction:

- None anticipated

Sidewalks and Curbing:

- None anticipated

Water and Sewer Service Interruptions

Some residents will experience interruptions in water service during the replacement of existing water services.

At this time there are no water main shut downs scheduled. However, interruptions in water service will be required to complete future transmission main improvements.

Residents affected by water main shut downs (interruption in water service) will be notified 48 hours in advance via a City of Dover hanger notification on exterior door knobs.

Traffic Patterns

Road Closures: Road Closures are not anticipated. Generally roads will be open to two-way traffic with travel lanes shifting as required to facilitate the Contractor's operations. On occasion, one-lane alternating traffic will be required. Traffic delays can be expected and it is recommended that motorists seek alternate routes

Parking: Please be aware of NO PARKING signs that may be erected within or adjacent to the working areas. No parking times will be from 6:30am – 6pm, Monday thru Friday. Barricades will be placed on a daily basis as needed by the contractor, but please be alert to material and equipment stored on the side of roads.

Pedestrian Tunnel: It is anticipated the pedestrian tunnel and sidewalks from Silver Street Ext and the Old Littleworth Road will not be accessible when work is being completed in this area. It is recommended that residents who frequently use the tunnel make alternate arrangements when this work is taking place. This area will experience limited access for a minimum of 2 weeks.

General Notes

If you have any questions or concerns, please contact David White, P.E., City Engineer at 516-6450

**PROJECT AREAS
SILVER STREET RECONSTRUCTION
(2014 Construction Season)**

