

Berry Brook Watershed Management Plan –Implementation Projects Phase III



**Final Report to
The New Hampshire Department of Environmental Services
Submitted by**

**The City of Dover and the UNH Stormwater Center
December, 2017**

Funding for this project was provided in part by a Watershed Assistance Grant from the NH Department of Environmental Services with Clean Water Act Section 319 funds from the U.S. Environmental Protection Agency.

Contents

EXECUTIVE SUMMARY	1
INTRODUCTION.....	3
PROJECT PERFORMANCE: OBJECTIVES AND DELIVERABLES.....	5
Objective 1: Implementation of LID	5
Deliverable 1	7
Deliverable 2	8
Deliverable 3	8
Deliverable 4	9
Deliverable 5	9
Deliverable 6	10
Deliverable 7	10
Deliverable 8	11
Objective 2: A site specific project plan (SSPP)	11
Objective 3: Calculate Pollutant Load Reductions	11
Deliverable 10	12
Objective 4: Project Monitoring	17
Deliverable 11	17
Hydrology	17
Water Quality	4
Temperature.....	16
Objective 5: Operation and Maintenance	17
Deliverable 12	17
Objective 7 (6): Provide Grant and Project management.....	17
Deliverable 13	17
CONCLUSIONS AND RECOMMENDATIONS.....	17
REFERENCES/CITATIONS	20

EXECUTIVE SUMMARY

Berry Brook is a highly urbanized 1st order stream located in Dover, NH, that is classified as Class B waters. The Brook is located in a built-out, 186-acre watershed with 29.7% effective impervious cover (EIC) and includes medium-density housing with commercial and industrial uses. The stream has been placed on the NHDES 2006 Section 303(d) list and is impaired for primary recreation and for aquatic life. The source of this impairment includes urbanization resulting in an increase of pollutant mass and runoff volumes from stormwater.

With funds provided by the New Hampshire Department of Environmental Services (NHDES) the City of Dover has been working with the University of New Hampshire Stormwater Center (UNHSC) and the Cocheco River Watershed Coalition to design and implement Low Impact Development (LID) best management practices (BMPs) in this highly urbanized environment for the purpose of effective impervious cover (EIC) reduction.

The project goal is to filter, infiltrate, and reduce stormwater runoff from EIC as a means for managing pollutant loading and controlling runoff volumes to Berry Brook and consequently the Cocheco River. This project is the third and final phase of an overall watershed management plan implementation project. Previously in phases I and II, a total of twelve stormwater BMP installations were implemented leading to a reduction in 27 acres of effective impervious cover (EIC) and a total effective impervious cover (EIC) for the watershed of 29 acres down from 56 acres at the start of the project. For the purposes of this project EIC refers to impervious cover (IC) that is directly connected, through impervious surfaces, to receiving waters. Disconnection refers to the practice of directing runoff from IC such that it does not contribute directly to stormwater runoff from a site, but directs stormwater runoff to an appropriately sized, on-site treatment practice, or vegetated buffer to be filtered or infiltrated into the native soils. By the end of Phases I and II of the project the EIC% in the watershed was 16% down from 30% at the start of the project.

A total of eight more BMPs were implemented in Phase III as well as a rain barrel program, which was a (non-structural) homeowner-scale stormwater BMP implementation. The eight additional structural BMPs of phase III included two bioretention systems, two innovative subsurface gravel filters, an infiltration trench, and three innovative filtering catch basins. It should be noted that as the list of BMPs implemented in the project grew, new systems had

to be invented in order to effectively disconnect EIC and still meet the maintenance standards of the City. This re-invention process is one of the most unique and impactful developments of this project. This partnership between NHDES, UNHSC and the City has reduced the cost, increased the effectiveness, and led to more maintainable systems. Combined, these installations led to the disconnection of an additional 9.6 acres of EIC. By the end of Phases I, II, and III of the project the EIC% in the watershed is now 10.4%, meeting the final project goal of getting to 10% EIC. In total these efforts are aimed at bringing the impaired water back to the level of achieving regulatory criteria and overall reduce pollutant loading of suspended sediment, phosphorous and nitrogen (total) by 17,514, 68 and 354 pounds per year, respectively.

INTRODUCTION

Berry Brook, a tributary to the Cocheco River, is a 0.9 mile long stream in a 186-acre watershed in downtown Dover that is nearly completely built-out with 30% effective impervious cover (EIC) at the onset of the project. The brook is listed as impaired for aquatic habitat and primary contact recreation. This project is the third and final phase of a series of grants implementing restoration activities recommended in the Berry Brook Watershed Management Plan (WMP) completed in 2008 (LBG, 2008).

The City of Dover was assisted in this Grant by the University of New Hampshire Stormwater Center (UNHSC) and New Hampshire Department of Environmental Services (NHDES). The UNHSC: provided recommendations on low impact development (LID), survey work, retrofit designs, and engineering oversight of the stormwater treatment systems; coordinated community outreach activities in conjunction with NHDES and the city; and developed post construction reports and modeling. In addition a modest monitoring effort was undertaken and coordinated by the City of Dover and the UNHSC to track receiving water impacts pre- and post- project completion. The City of Dover, from the Department of Public Works (DPW) and administration of the overall grant, generously provided matching funds over the entire scope and timeframe of the project in the form of time, equipment, and materials in the construction of BMPs. All treatment practices were designed by the UNHSC in close collaboration with the City and installed by the DPW, with engineering oversight provided by UNHSC.

This project builds upon the previous two phases of activities documented in the original WMP which was adapted through phased proposals to NHDES. This project addresses water quality impairments associated with stormwater runoff from a highly urbanized area. Specifically, uncontrolled runoff from medium density residential and commercial properties is directly addressed through a combination of filtration and infiltration measures. Concurrent with this project, another proposal was received from the NHDES Aquatic Resource Mitigation (ARM) program to fund stream and wetland restoration efforts at the headwaters and tail waters of the brook. The overall project goal was to disconnect EIC by intercepting, filtering, infiltrating, and reducing stormwater runoff from untreated IC as a means for managing pollutant load and controlling runoff volumes to Berry Brook and consequently the Cocheco River. The target EIC percentage of 10% (which was based on

the impervious cover model assessment method NHDES uses to determine attainment) was met. These series of projects (3 watershed assistance grants and 1 aquatic resource mitigation grant) and the ensuing partnership have resulted in the installation of 26 low impact development (LID) and green infrastructure (GI) retrofits. Installations include: 12 bioretention systems, a tree filter, a subsurface gravel wetland, one acre of new wetland, day lighted and restored 1,100 linear feet of stream at the headwaters and restored 500 linear feet of stream at the confluence including two new geomorphically-designed stream crossings, three grass-lined swales, two subsurface gravel filters, an infiltration trench system and developed an innovative filtering catch basin design that has been installed in 3 different locations in the watershed. Some of the stormwater BMPs were based on designs tested at the UNHSC field site and proven for their ability to treat water quality and reduce runoff, and other systems were re-invented by City staff to decrease costs and reduce operation and maintenance burdens. The ability for City staff to reinvent and adapt stormwater BMPs was critical to the success of the project and involved the direct participation of respected staff like Bill Boulanger, Superintendent of Public Works and Utilities for the city and Gretchen Young, the assistant City Engineer. They were able to tackle three fundamental challenges that are often associated with municipal adoption of innovative stormwater management approaches: compatibility, complexity and trialability, or in other words, does it fit the management culture, can people understand it, and can local staff adapt the designs for greater utility? Due to the inherent flexibility of innovative LID management strategies, it seems logical that trusted municipal officials experiment with designs to more easily adapt seemingly complex configurations into a form more readily understood and accepted by peers.

The Impervious Cover Model (ICM) was first proposed in 1994 by Tom Schueler and the Center for Watershed Protection. It was first introduced as a management tool to diagnose the severity of future stream problems in urban and urbanizing watersheds. Since its introduction the ICM has been adapted as a surrogate for impaired water attainment. Numerous watershed studies throughout the country have correlated the percentage of IC to the overall health of a watershed and its ability to meet designated uses. National studies have also demonstrated that stream quality indicators will decrease as the percent of IC

increases (Schueler 1994; Schueler et al. 2009). More local studies have verified this threshold as well (Deacon et al. 2005).

Stream studies performed by the Center for Watershed Protection support the use of IC as a surrogate measure of the impacts on hydrology, chemistry, and biology of a stream, including impacts to aquatic life. There is also a strong correlation between pollutant loads and stormwater flows from impervious areas. According to studies, it is reasonable to rely on the surrogate measure of percent IC to represent the combination of pollutants that can contribute to aquatic life impacts (Schueler et al. 2009). The ICM concept has engendered much debate and some confusion among planners, engineers, and regulators. Most communities continue to struggle with how to influence or optimize watershed IC limits and/or how to apply techniques to mitigate its impact.

PROJECT PERFORMANCE: OBJECTIVES AND DELIVERABLES

The objectives and deliverables of this final report are outlined below.

Objective 1: Implementation of Low Impact Development (LID) Best Management Practices (BMPs) to disconnect impervious cover (IC) and reduce pollutant loading at eight locations throughout the Berry Brook watershed will be completed. The completion of this objective will represent 83% completion of the BMPs recommended in the Watershed Management Plan (LBG, 2008), and will lead to the reduction of Effective Impervious Cover (EIC) in the entire watershed to 10.4% fulfilling the criteria to delist the Berry Brook from the 303d impaired waters list based on the impervious cover model as a surrogate for attainment.

Measures of Success: Installation of each of the LID BMP retrofits.

Summary of Objective 1 Activities



Berry Brook BMPS

0 0.0450.09 0.18 0.27 0.36 Miles



Legend

New BMPs

 BB_Watershed

2015 1-foot Orthophotography

FIGURE 1: GREEN INFRASTRUCTURE RETROFITS IN THE WATERSHED THROUGHOUT THE PROJECT PERIOD.

Stormwater treatment practices were installed at various locations throughout the Berry Brook watershed to infiltrate and treat stormwater runoff from building rooftops and parking areas.

Photograph 1: Bioretention system at Roosevelt Avenue



Deliverable 1: Roosevelt Avenue Bioretention. A series of catch basins and treatment systems were installed off of Roosevelt Avenue to treat a drainage area of 1.9 acres with 0.92 acres of previously untreated DCIA associated with suburban residential development. Runoff from existing roadway was collected by a series of two deep sump catch basins (CB #3 and #4) and

directed to a stone infiltration basin off the north side of Roosevelt Avenue. The infiltration basin was designed to remove coarse sediments and debris while also reducing the velocity of the runoff before discharging to a deep sump catch basin (CB #2). Discharge from CB #2 was directed to a bioretention system designed to treat a water quality volume of 0.15 inches. The bioretention system discharges to an additional deep sump catch basin (CB #1) before discharging to Berry Brook. In addition a stone infiltration trench was installed to manage and treat sheet flow across an un-stabilized area between the old waterworks building and Berry Brook. The infiltration trench also serves as part of a pedestrian path leading through the upper Berry Brook restoration area. The Roosevelt installation was constructed in May through June of 2014. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Photograph 2: Bioretention system at lower Horne Street



drawing in Appendix A.

Photograph 3: Roosevelt Avenue filtering catch basin 1.



system was the first iteration of a deep sump catch basin that also filters first flush stormwater runoff. The system was designed and installed to treat runoff from 1.4 acres of drainage area with 0.59 acres of previously untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Deliverable 2: Horne Street Bioretention 2

A bioretention system was designed and installed to treat runoff from 4.78 acres of drainage area with 1.88 acres of previously untreated DCIA associated within a suburban residential development. Discharge from existing roadside runoff was directed to a series of deep sump pre-treatment catch basins on either side of the road and then piped to the bioretention system. System was constructed in October of 2013. Details of the installation are provided in the photo documentation and design

Deliverable 3: Roosevelt Filtering Catch Basin 1

The close partnership between UNHSC staff and city DPW employees has resulted in new and innovative adaptations to conventional GI designs that resulted in more effective, more economical, and easier to maintain system designs. The City of Dover worked directly with UNHSC staff to ensure that the systems being implemented could not only be maintained with existing personnel and equipment but could be affordable and understood by local staff. This

Photograph 4: Grove Street subsurface gravel filter.



Deliverable 4: Grove Street Subsurface Gravel Filter

Another innovation pioneered in this project was the development of a subsurface gravel filter. Lacking equipment to maintain the recommended porous asphalt system, they developed the “Boulanginator,” a system that mimics the features of a porous asphalt system through a subsurface storage and filtration component connected to easily maintainable catch basins. This system looks like a typical cross-section of a porous pavement but is paved with normal dense mix asphalt. The hydraulic inlet and outlet are instead controlled through perforated inlets and underdrains. The system was designed and installed

to treat runoff from 1.96 acres of drainage area and 0.61 acres of previously untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Photograph 5: Hillcrest Avenue infiltration trench.



Deliverable 5: Hillcrest Avenue Infiltration Trench

Taking advantage of highly permeable soils (HSG A) City staff installed additional drainage structures and instead of connecting them with solid pipe, connected them with perforated pipe bedded in two feet of crushed stone. A simple but effective adaptation, this approach can be replicated in other suitable areas throughout the city. The system was designed and installed to treat runoff from 3.36 acres of drainage area and 1.04 acres of previously

untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Photograph 6: Roosevelt Avenue filtering catch basin 2.



Deliverable 6: Roosevelt Filtering Catch Basin 2

The close partnership between UNHSC staff and city DPW employees has resulted in new and innovative adaptations to conventional GI designs that resulted in more effective, more economical, and easier to maintain system designs. The City of Dover worked directly with UNHSC staff to ensure that the systems being implemented could not only be maintained with existing personnel and equipment but could be affordable and understood by local staff and

personnel. This system was the second iteration of a deep sump catch basin that also filters first flush stormwater runoff. The system was designed and installed to treat runoff from 2.02 acres of drainage area and 0.77 acres of previously untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Photograph 7: Kettlebell Subsurface Gravel Filter



Deliverable 7: Kettlebell Subsurface Gravel Filter

The first of the subsurface gravel filter systems installed is located in the parking lot of Seacoast Kettlebell, a fitness center located off of Horne Street. The primary treatment mechanism of this control is filtration; however, the design may also reduce runoff volumes through infiltration. Due to the extremely low hydraulic conductivity of the native soils at this site, volume reduction through infiltration is most likely negligible. The system was

designed and installed to treat runoff from 2.41 acres of drainage area and 1.73 acres of previously untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Photograph 8: Grove Street filtering catch basin.



Deliverable 8: Grove Street Filtering Catch Basin 1

The close partnership between UNHSC staff and city DPW employees has resulted in new and innovative adaptations to conventional GI designs that resulted in more effective, more economical, and easier to maintain system designs. The City of Dover worked directly with UNHSC staff to ensure that the systems being implemented could not only be maintained with existing personnel and equipment but could be affordable and understood by local staff and

personnel. This system was the third and final iteration of a deep sump catch basin that also filters first flush stormwater runoff. The City has purchased four additional filtering catch basins and will install them in other areas throughout the city. The system was designed and installed to treat runoff from 0.68 acres drainage area and 0.32 acres of previously untreated DCIA associated with a suburban residential development. Details of the installation are provided in the photo documentation and design drawing in Appendix A.

Objective 2: A site specific project plan (SSPP) for tracking pre- and post-project IC values and pollutant load reductions will be developed.

Measures of Success: SSPP developed and approved.

The SSPP was developed and approved. It is on file with NHDES.

Objective 3: Calculate Pollutant Load Reductions and Disconnected Impervious Cover

Measures of Success: Hydrological and water quality data, pre- and post-IC estimates developed, project impact evaluated.

As outlined in the Site Specific Project Plan, UNHSC used the Simple Method to estimate load reduction for this project. The Simple Method is recommended by NHDES for use on Section 319 grant projects. The model was used to estimate pre- and post-BMP implementation pollutant loads. We note that the Simple Method does not account for volume or flow reductions and therefore may underestimate the pollutant load reductions achieved by each BMP. As such, UNHSC has refined the model using a technical support

document produced specifically for NH by EPA Region 1 (EPA, 2011). The method can be used to determine DCIA reduction based on Interim Default BMP Disconnection Multipliers. The subsequent runoff reduction can then be subtracted from the pollutant load as it has been hydraulically disconnected from conveyance to the receiving water. This method was not available and thus not included in the SSPP report however it follows standards and quality assurance criteria outlined by EPA Region 1 and offers a better estimate of actual load reduction.

Below is a summary of the disconnected impervious area (IA) and the pollutant load reduction for each BMP.

Deliverable 10

The table below depicts the eight structural and one non-structural BMPs implemented through phase III of the project.

TABLE 1: IMPERVIOUS COVER DISCONNECTED IN PHASE III OF THE PROJECT

System	DA (acres)	DCIA (acres)	%IC
2013 Installs	186	29	15.8%
Horne Street 2	4.78	1.88	39%
2013 Total	4.78	1.88	1.0%
2014 Installs	186	28	14.8%
Roosevelt Street	1.90	0.92	48%
2014 Total	1.90	0.92	0.5%
2015 Installs	186	26.6	14.3%
Kettle Bell	2.41	1.73	72%
Grove Street	1.96	0.61	31%
Hillcrest Avenue	3.36	1.04	31%
2015 Total	186	3.4	1.8%
2016 Installs	186	23.2	12.5%
Roosevelt FCB 1	1.40	0.59	42%
Roosevelt FCB 2	2.02	0.77	38%
2016 Totals	186	1.4	2.1%
2017 Installs	186	21.9	11.7%
Rain barrel Program	2.15	2.15	100%
Grove Street FCB 1	0.68	0.32	48%
2017 Totals	186	19.4	2.1%
BB WAG III Watershed Totals	186	19.4	10.4%

Table 2 depicts the eight structural and one non-structural BMPs implemented through all phases (I – III) of the project. Note, some of the BMPs implemented in phase I of the project were funded through NHDES Aquatic Resource Mitigation funds.

TABLE 2: IMPERVIOUS COVER DISCONNECTED IN ALL PHASES OF THE PROJECT

	DA	IC or DCIA	IC
	AC	AC	%
2011 Installs	186	56	30%
Central Avenue - Gravel Wetland	12.10	10.50	86.8%
Wetland (Weir Wall)	14.81	2.24	15.1%
14-16 Crescent Street	3.27	1.47	45.1%
HSS Bio 1	0.16	0.16	100.0%
HSS Bio 2	0.12	0.08	64.4%
Snow Avenue	4.57	1.72	37.6%
Page Avenue	5.75	2.07	36.0%
15A Hillcrest Drive	0.03	0.03	93.8%
HSS Tree Filter	0.29	0.29	100.0%
2011 Total	41	19	10.0%
2012 Installs	186	37	20.0%
12 Lowell Avenue (WTP)	2.85	1.21	43%
Glencrest Avenue	7.49	2.49	33%
Upper Horne Street	13.44	4.11	31%
2012 Total	23.78	7.81	4.2%
2013 Installs	186	29	15.8%
Horne Street 2	4.78	1.88	39%
2013 Total	4.78	1.88	1.0%
2014 Installs	186	28	14.8%
Roosevelt Street	1.90	0.92	48%
2014 Total	1.90	0.92	0.5%
2015 Installs	186	26.6	14.3%
Kettle Bell	2.41	1.73	72%
Grove Street	1.96	0.61	31%
Hillcrest Avenue	3.36	1.04	31%
2015 Total	186	3.4	1.8%
2016 Installs	186	23.2	12.5%
Roosevelt FCB 1	1.40	0.59	42%
Roosevelt FCB 2	2.02	0.77	38%
2016 Totals	186	1.4	2.1%
2017 Installs	186	21.9	11.7%
Rainbarrel Program	2.15	2.15	100%
Grove Street FCB 1	0.68	0.32	48%
2017 Totals	186	19.4	2.1%
BB WAG I & II & III Watershed Totals	186	19.4	10.4%

Table 3 summarizes the pollutant load reduction estimates for phase III of the project.

TABLE 3: POLLUTANT LOAD REDUCTION ESTIMATES FOR PHASE III INSTALLATIONS

2013/2014 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	7420.4	241.2	7179.2
TP #/year	29.7	3.3	26.3
TN #/year	163.2	16.3	146.9
2015 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	4183.9	136.0	4047.9
TP #/year	19.6	2.2	17.4
TN #/year	107.9	27.0	80.9
2016 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	2323.6	75.5	2248.1
TP #/year	9.3	1.5	7.8
TN #/year	51.1	12.8	38.3
2017 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	4721.6	683.1	4038.5
TP #/year	18.9	2.8	16.0
TN #/year	103.9	16.1	87.8
Project Totals			
TSS #/year		17,514	
TP #/year		68	
TN #/year		354	

Table 4 summarizes the pollutant load reduction estimates for all phases (I, II and III) of the project.

TABLE 4: POLLUTANT LOAD REDUCTION ESTIMATES FOR PHASE ALL INSTALLATIONS

2011 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	16757.6	1317.0	28465.7
TP #/year	65.4	13.4	98.1
TN #/year	409.7	71.3	634.2
2012 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	7531.9	244.8	11243.6
TP #/year	27.1	4.4	35.3
TN #/year	115.9	29.0	139.0
2013/2014 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	7420.4	241.2	7179.2
TP #/year	29.7	3.3	26.3
TN #/year	163.2	16.3	146.9
2015 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	4183.9	136.0	4047.9
TP #/year	19.6	2.2	17.4
TN #/year	107.9	27.0	80.9
2016 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	2323.6	75.5	2248.1
TP #/year	9.3	1.5	7.8
TN #/year	51.1	12.8	38.3
2017 BMPs	Annual Load 'L _i ' #/year	Effluent Load 'L _e ' #/year	Annual PL Removed #/year
TSS #/year	4721.6	683.1	4038.5
TP #/year	18.9	2.8	16.0
TN #/year	103.9	16.1	87.8
Project Totals			
TSS #/year			57,223
TP #/year			201
TN #/year			1127

A summary of IC and pollutant load reductions may be found in Table 5.

TABLE 5: SUMMARY OF IC AND PLR REDUCTIONS THROUGHOUT THE PROJECT

Phase	Number of Installations	IC Disconnected	TSS #/year	TP #/year	TN #/year
III	9	10.0	17514	68	354
I-III	21	36.4	57223	201	1127

Objective 4: Project Monitoring

Summary of Objective 4 Activities

Deliverable 11

Hydrology

Urbanization and impervious surfaces typically reduce infiltration and alter the delivery of stormwater runoff to receiving waters. Urbanized areas modify natural drainage flow pathways and convey stormwater more quickly to receiving waters with far less water quality improvement than natural surfaces and flow paths. These urban stormwater conveyance systems tend to therefore increase peak flows which may then result in streambank erosion and alteration to stream geomorphology. Due to altered urban hydrology it becomes increasingly difficult to maintain stream habitat integrity. Furthermore, connected impervious cover has been found to decrease base (Hlas, 2012, Schueler 2009), flows in areas of moderately to heavily urbanized watersheds and increase temperatures in receiving waters further degrading aquatic habitat.

To measure the hydrologic project impacts, Aqua Troll 200 probes (manufactured by In-Situ Inc.) were used to monitor in stream water depths. Data was recorded every 15 minutes during the pre-LID, mid-LID and post-LID project periods. Stream gaging using the transect method was then performed at various stream stages at both the Roosevelt and Station locations. Stream gaging velocities were measured with a Marsh McBirney Current Meter. Mean velocities were measured by the six-tenths-depth-method and discharge was computed using the midsection method (USBR, 1975). From the stream gaging events, a stage-discharge calibration curve was developed (Figure 6) from which the real-time measured

water depths could then be converted to real-time streamflow. Due to variable stream channel geometries at different depths, the rating curves do not obey a simple curve.




FIGURE 2: STAGE (DEPTH) DISCHARGE RATING CURVE FOR FLOWS IN THE BERRY BROOK AT THE DOWNSTREAM (STATION) MONITORING LOCATION.

The observed Berry Brook hydrology data was also analyzed on a storm event basis for the pre-LID (July-December 2011), mid-LID (January 2012 - August 2016), and post-LID (September - December 2016) time periods. Berry Brook storm event hydrograph parameters were then compared between these time periods. Direct runoff hydrographs were calculated using a constant slope base flow separation from the total runoff hydrographs for each storm event. The area under the direct surface runoff hydrographs is the volume of runoff. The volume of runoff divided by the watershed area is the runoff depth (effective precipitation). Implementation of green infrastructure should demonstrate that less runoff (effective precipitation) occurs for the same precipitation depth.

The trend lines of direct runoff vs. rainfall depths throughout the three distinct periods of the project demonstrate that the EIC of the drainage area is altering conventional runoff pathways as IC is disconnected throughout the project period. As project implementation trends toward 10% EIC the direct runoff decreases from the same relative precipitation depth. This illustrates that the enhanced BMPs implemented throughout the Berry Brook watershed are potentially mitigating or reversing the trend that increasing impervious areas imparts in the watershed.




FIGURE 3: EMPIRICALLY DERIVED TRENDLINES OF DIRECT RUNOFF VS. RAINFALL DEPTHS FOR BERRY BROOK AT STATION DRIVE (DOWNSTREAM END) BETWEEN PROJECT PERIODS.

According to the impervious cover model, as BMPs are implemented throughout the watershed the hydrological regime should trend toward lower thresholds of excess precipitation. In conventional models this is demonstrated by a declining curve number (CN).

The Curve Number method was used to assess the effect of the GI implementation in Berry Brook. In this case, from Figure 6, at a precipitation depth of one inch (P), the direct runoff (Q) was read for each watershed EIC condition. Then for each pair of P-Q values, the potential maximum soil storage (S) was computed assuming initial abstraction as 5% of S (Lim, et al, 2006). From S, the Curve Number (CN) were developed (USDA, 2004). A high CN means much of the rainfall that fell from the sky runs off. As shown in Tables 6-7, it is evident that the Berry Brook watershed demonstrated dramatic reductions in runoff as GI was implemented.

TABLE 6: RESULTS FOR BERRY BROOK AT STATION DRIVE 1-INCH STORM, IA = 0.05 S

Year	% IC	P (in)	Q (in)	S (in)	CN	Q Reduction
2011	30	1.00	0.153	3.59	74	
2012	20	1.00	0.084	5.54	64	45.3%
2015	14	1.00	0.055	7.02	59	64.0%

Table 7 presents excess runoff and annual pollutant export mass in lbs. /year for different years throughout the project period. Naturally, as EIC is reduced excess runoff is reduced as shallow and deep groundwater pathways are reestablished, thereby affording additional evapotranspirative use of rainfall recharge. This is reflected in the curve number (USDA, 1986) which predicts excess runoff based on land use characteristics. Table 7 illustrates that although precipitation depths vary over the years of the study resultant runoff and subsequent pollutant loading to the stream are controlled due to the increase in abstraction in the managed urban environment.

TABLE 7: EXCESS RUNOFF AND ANNUAL POLLUTANT EXPORT BASED ON CHANGING LAND USE CONDITIONS (CN) AND ANNUAL PRECIPITATION DEPTHS (P) THROUGHOUT THE STUDY PERIOD.

Year	A	P	CN	Q (in)	Q (acre in)	TSS (lbs.)	TP (lbs.)	TN (lbs.)
2008	185	65.66	74	62.15	11,498	109,432	221	2,866
2009	185	52.02	74	48.55	8,982	85,493	173	2,239
2010	185	56.29	74	52.81	9,769	92,983	188	2,435
2011	185	50.58	74	47.12	8,717	82,968	168	2,173
2012	185	40.56	64	35.34	6,538	26,671	37	1,704
2013	185	44.8	64	39.52	7,312	29,826	41	1,906
2014	185	45.17	64	39.89	7,380	30,102	42	1,923
2015	185	39.73	59	33.48	6,193	25,261	35	1,614
2016	185	40.75	59	34.47	6,378	26,014	36	1,662

Figure 4 illustrates the same tabular data found in Table 7 in a bar graph for each of the main pollutants of concern. While rainfall depths vary between years the overall annual pollutant load to the watershed decreases.




FIGURE 4: GRAPHICAL ANNUAL POLLUTANT EXPORT BASED ON CHANGING LAND USE CONDITIONS

Water Quality

The goal of this objective was to assess the impact of urban watershed stormwater management retrofits that included the implementation of: innovative stormwater controls, wetland restoration, and stream restoration. The output of the research component of this project is the characterization of the water quality and hydrological impacts in the receiving stream during pre-retrofit, mid-project and post-project activities and the dissemination of this information to stakeholders.

As part of this objective, routine monitoring and sampling was conducted in Berry Brook using automated samplers and flow monitoring equipment (QAPP on file at NHDES). The water quality assessment is based on samples collected from twenty-one (21) qualified storm events, at two distinct instream locations. The upstream monitoring location immediately follows the headwaters at the outlet of the Roosevelt Avenue culvert. The downstream monitoring location is near Station Drive, approximately 500 feet prior to discharge to the Cochecho River.




FIGURE 5: MAP SHOWING LOCATION OF SAMPLING STATIONS

Storm event characteristics (Table 8) such as total rainfall depth, peak rainfall intensity, and stream depth recorded at 5-minute intervals provide water quantity data throughout each qualified storm event.

TABLE 8: RAINFALL DATA FROM QUALIFIED STORM EVENTS

Storm Date	Total Rainfall (in)	Peak Intensity (in/hr.)
PRE-RETROFIT		
6/11/2011	1.13	0.24
6/18/2011	0.15	0.15
7/6/2011	0.10	0.04
7/13/2011	0.29	0.24
7/25/2011	0.11	0.04
7/26/2011	0.07	0.06
7/29/2011	0.27	0.09
8/6/2011	0.55	0.15
8/9/2011	0.53	0.20
8/15/2011	1.96	0.27
9/6/2011	0.24	0.06
MINIMUM	0.07	0.04
MEDIAN	0.27	0.15
MAXIMUM	1.96	0.27
MID-PROJECT		
10/19/2012	0.92	0.24
11/8/2012	0.38	0.14
11/13/2012	0.15	0.07
12/2/2012	0.11	0.04
12/7/2012	0.24	0.08
MINIMUM	0.11	0.04
MEDIAN	0.24	0.08
MAXIMUM	0.92	0.24
POST-PROJECT		
10/21/2016	2.73	1.16
10/27/2016	1.87	0.30
4/21/2017	0.76	0.11
5/1/2017	0.75	0.21
5/13/2017	1.66	0.24
MINIMUM	0.75	0.11
MEDIAN	1.66	0.24
MAXIMUM	2.73	1.16

Table 8 lists the rainfall data associated with the 21 qualified storms monitored (11 pre-retrofit, 5 mid-project, and 5 post-project). With the relative small number of monitored storm events over rapidly changing land use characteristics there is naturally some difficulty in determining the effectiveness of LID implementation on overall water quality. The pre-retrofit phase covers a typical distribution of rainfall depths and peak rainfall intensities during spring and summer months. The mid-project phase has a typical distribution of rainfall depths and intensities, but is concentrated in the fall season. The post-project phase covers a distribution of larger rainfall depth and more intense rainfall events and are spread over fall and early spring seasons. The disparity in annual and seasonal rainfall characteristics is common in environmental data, and are difficult to control beyond the selection or targeting of seasonal coverage. As with many stormwater studies the relative low number of qualified events must be considered when evaluating this data set for prediction of long-term trends.

The event mean concentration (EMC) and water quantity data were used to assess stream water quality for individual rainfall events as well as over the course of the three project phases. Water quality parameters included total suspended sediments (TSS), total zinc (TZn), total nitrogen (TN), which includes dissolved inorganic nitrogen (nitrate/nitrite, ammonia) (DIN), and total Kjeldahl nitrogen, and finally total phosphorous (TP). Selection of parameters for routine analysis is based on initial constituent characterization performed over the past six years by UNHSC. Laboratory analysis of water samples were performed by Absolute Resource Associates in Portsmouth, New Hampshire, a certified laboratory for drinking water and waste water.

Table 9 presents median EMC values collected over the course of the project separated by project phase. A flow-weighted composite sampling regimen was utilized for collection of all samples. The analytical results of flow-weighted composite samples provide instream water quality data in the form of event mean concentrations (EMCs).

The median rainfall depth is included as Figure 6.a and 7.a. While pre-retrofit and mid-project phase rainfall depths are similar there is a 144% to 149% difference in median rainfall depth between the pre-retrofit and mid-project phase to the post-project phase, respectively. The larger storm events lead to larger pollutant EMCs are more likely to mobilize instream

sediments and sediment associated pollutants, such as phosphorus (Figure 6.b), at the downstream monitoring location (Station) during the post-project phase. The higher TP (Figure 6.c) and TZn (Figure 6.d) EMC values, which are typically sediment bound pollutants, provide additional verification of this assumption.

The disproportionate rainfall depths appear to have less of an effect on instream nitrate concentrations (Figure 6.e), which remain relatively unchanged between monitoring location and across project phases. The slight reduction in nitrate (40% difference) at the upstream location (Roosevelt) between pre- and post- phases may indicate the effectiveness of the denitrifying components of the systems constructed in Berry Brook headwaters. These systems include a subsurface gravel wetland and standard wetland complex, which are the only two systems constructed in this project that target the removal of inorganic nitrogen species. The median TN values (Figure 6.f) show a slight decrease (37%) at the upstream location and a slight increase (-31%) at the downstream location (Station). The increase in TN may be affected by the larger rainfall depths due to the mobilization of organic material and subsequent concentrations of total nitrogen from decaying vegetative matter.

TABLE 9: IN-STREAM WATER QUALITY DATA FOR 5 PARAMETERS AT 2 SAMPLING LOCATIONS ALONG BERRY BROOK PRESENTED IN ORDER FROM HEADWATERS (ROOSEVELT) TO TAILWATER (STATION) FOR EACH PROJECT PHASE. TABULATED VALUES INCLUDE MEDIAN EVENT MEAN CONCENTRATION (EMC) FOR EACH PROJECT PHASE AND PERCENT DIFFERENCE FOR MID- AND POST-PROJECT EMCS COMPARED TO PRE-RETROFIT EMC.

		TSS (mg/l)			Zinc (mg/l)			Nitrate-N (mg/l)			Total Nitrogen (mg/l)			Total Phosphorus (mg/l)		
		Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post
Roosevelt	Median EMC	190	40	100	0.02	0.01	0.03	0.3	0.2	0.2	1.8	1.9	1.2	0.36	0.10	0.10
	% Difference		130%	62%		67%	-40%		40%	40%		-8%	37%		112%	112%
Station	Median EMC	45	17	140	0.02	0.01	0.05	0.3	0.3	0.3	1.1	1.2	1.5	0.09	0.02	0.28
	% Difference		93%	-103%		67%	-86%		0%	0%		-4%	-31%		127%	-103%
Average % Difference			112%	-20%		67%	-63%		20%	20%		-6%	3%		120%	5%




FIGURE 6: SIMPLE BAR CHART OF MEDIAN EVENT MEAN CONCENTRATIONS (EMC) AT THE TWO MONITORING LOCATIONS UPSTREAM (ROOSEVELT) AND DOWNSTREAM (STATION) DURING EACH PHASE OF THE PROJECT.

Due to the fact that rainfall depth is an uncontrolled variable that drives water chemistry and subsequent pollutant concentrations rainfall depth weighed EMCs were calculated. In order to provide an equivalent assessment across each project phase the median EMC values were divided by the median rainfall depths producing a weighted EMC per inch of rainfall depth. This data is presented in Table 9 and Figure 6 and is separated by project phase. By weighting the EMCs the data can more accurately be compared in consideration of both the water quality and water quantity values. This provides a more accurate representation of pollutant concentrations monitored during each project phase. The weighted EMC values for TSS (Figure 7.b), TP (Figure 7.c), and TZn (Figure 7.d) show a decrease in these parameters through each project phase.

The weighted EMC values show a significant reduction in nitrate and TN (>80%) between the pre- and post-project phases. Reductions in all parameters at both monitoring locations over the course of the project indicate that LID implementation, daylighting of the brook, and construction of a wetlands complex were effective at mitigating pollutants from the directly connected impervious cover.

TABLE 10: WEIGHTED IN-STREAM WATER QUALITY DATA WHICH DIVIDES THE MEDIAN EVENT MEAN CONCENTRATION (EMC) BY THE MEDIAN RAINFALL DEPTH PER PROJECT PHASE. THIS CALCULATION RESULTS IN PARAMETER CONCENTRATION PER INCH OF RAINFALL.

		TSS (mg/l) / (in)			Zinc (mg/l) / (in)			Nitrate-N (mg/l) / (in)			Total Nitrogen (mg/l) / (in)			Total Phosphorus (mg/l) / (in)		
		Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post	Pre	Mid	Post
Roosevelt	Weighted EMC	704	167	60	0.07	0.04	0.02	1.1	0.8	0.1	6.5	7.9	0.7	1.31	0.42	0.06
	% Difference		123%	168%		56%	121%		29%	161%		-20%	160%		104%	182%
Station	Weighted EMC	167	69	85	0.07	0.04	0.03	1.1	1.3	0.2	4.1	4.8	0.9	0.33	0.08	0.17
	% Difference		83%	65%		56%	84%		-12%	144%		-16%	127%		120%	65%
Average % Difference			103%	117%		56%	103%		8%	152%		-18%	144%		112%	124%




FIGURE 7: SIMPLE BAR CHARTS OF THE WEIGHTED EVENT MEAN CONCENTRATIONS (EMC) AT THE TWO MONITORING LOCATIONS, UPSTREAM (ROOSEVELT) AND DOWNSTREAM (STATION), DURING EACH PHASE OF THE PROJECT.

Interquartile distributions are presented as box and whisker plots (Figure 8 and rainfall weighted box and whisker plots (Figure 9) for the range of pollutants for each project phase. Analysis of quartile distributions helps characterize trends in terms of range, maximum, minimum, and median characteristics of the dataset. In all cases interquartile ranges trend downward toward irreducible concentrations indicating that disconnection and treatment strategies are working. These results suggest that for most pollutants monitored (TSS, T_{Zn}, and TP) LID retrofits are moving levels down toward background.




FIGURE 8: BOX AND WHISKER PLOTS FOR THE RANGE OF EMC VALUES AT SAMPLING LOCATIONS ACROSS PROJECT PHASES.




FIGURE 9: BOX AND WHISKER PLOTS FOR THE RANGE OF WEIGHTED EMC VALUES AT SAMPLING LOCATIONS ACROSS PROJECT PHASES.

Temperature

As urbanization and build-out occurs, the thermal regime of the surrounding environment is altered. In the summers, heated stormwater runoff flows into receiving waters where it mixes, and potentially increases the base temperature of the surface water in lakes, streams, and estuaries. The amount of heat transferred, and the degree of thermal pollution is of great importance for fisheries management and the ecological integrity of receiving waters. Coldwater fisheries in particular are most sensitive to thermal pollution.

The increase in summer thermal energy in stormwater runoff is primarily a product of the increase in IC of the surrounding area. IC absorbs and emits heat, creating air and surface temperatures that are significantly higher than those of natural, vegetated areas. An increase in IC also results in additional surface runoff. The combination of these two phenomena creates a larger volume of runoff with increased temperatures. Alternatively reductions in IC or reductions in EIC through stormwater controls should shift temperature regimes in receiving waters toward cooler temperatures or fewer degree days during the summer months. Rather than using some form of EMC to describe temperature and temperature impacts, a degree day method was developed to assess project impacts on Berry Brook summer water temperatures. In this context one degree day is a day when the average stream temperature is one degree Fahrenheit above 65 degrees F. This is important as the temperature that a Brook Trout begins to feel heat stress is 65 °F. Therefore a day with an average daily stream temperature of 71 degrees would represent 6 degree days. Over each summer season, the degree days may be totaled as an indicator of overall heat stress to cold water systems. Results throughout the project period are presented in Figure 10. Results from Roosevelt (upstream) and Station (downstream) monitoring stations show a dramatic decrease in degree days between pre-project and both mid and post-project data sets. These results reinforce the hydrological data set in demonstrating that disconnection of IC through GI and LID infrastructure is reestablishing pre-development hydrology, decreasing impacts of warmer surface runoff, and increasing cooler base flow from shallow groundwater.




FIGURE 10: SUMMER PERIOD CUMULATIVE DEGREE DAYS OVER 65°F THRESHOLD THROUGHOUT THE PROJECT PERIOD.

Objective 5: Operation and Maintenance

Operation and maintenance guidelines and checklists for all classes of BMPs implemented throughout the project period have been developed and provided to City staff.

Deliverable 12: The O&M documentation is on file with the City and is provided in appendix B.

Objective 7 (6): Provide Grant and Project management

Deliverable 13: All interim progress reports are on file with NHDES.

CONCLUSIONS AND RECOMMENDATIONS

The implementation efforts resulting from this project have demonstrated the effectiveness of green infrastructure implementation (reduction of EIC) towards watershed improvements with respect to hydrologic, water quality at the watershed scale. The modeling, stream gauging and water quality sampling results indicate that storm event hydrology and water quality parameters have improved in Berry Brook as a result of the watershed improvement efforts associated with this project. Beyond the implementation and modeling initiatives, this study examined the manner in which urban watershed issues might be addressed in a holistic approach: clearly delineating water quality problems, working closely with a community, having the community

involved with decisions/outreach such that they “own” the solution, and implementing strategies at the local scale in the context of the watershed. While this was not a required task in the project the outcomes weigh heavily on the future NPS management decisions in the city and region. While it’s difficult to measure and quantify what municipal ownership and investment in NPS management decisions look like this project not only led to the reduction of EIC to the 10% target, but changed the way stormwater BMPs were designed and how sites were selected. Outputs include at least three new types of stormwater controls that are more maintainable and ultimately more cost effective for the community. This re-invention and ownership process is one of the most unique and impactful developments of this project, and has sustained implementation efforts as a matter of routine within the community beyond the term and scope of the project.

Currently much of the environmental investigation in New Hampshire and other states has gone into identifying impairment locations, pollutant stressors, and their respective sources. This information is important as we begin to understand the environmental restoration challenges that lie ahead. Water resources and in particular, NPS pollution and stormwater management, is an area that is targeted for significant investments in the years to come. To move forward on this objective there needs to be a clear strategy that addresses the financial and municipal ownership aspects as well as optimized restoration approaches. Systems need to be well designed and effective, but they also need to be amenable to the long-term municipal owners. Often there is disproportionate focus on the technical elements and the loading models and not enough effort on the long-term operation and maintenance of the systems.

Many studies have identified the effectiveness and costs of green infrastructure and low impact development at the system and site/development scale. The Berry Brook Project has truly been a unique study that has taken cost/benefit to the watershed and municipal scale. By implementing systems that are co-developed with municipal partners long-term operation and implementation efforts are less of an uncertainty. The findings from this study do not answer all of the questions behind urban restoration, but certainly add to our understanding of watershed and ecosystem response as a result of LID implementation. The synthesis between the reduction of effective impervious cover and hydrologic and water quality response will aid future watershed planners and engineers in optimizing our efforts and understanding benefits. The innovations developed from the implementation efforts are illustrative of the fact that

planning efforts and optimization of system sizing and configuration need to be flexible so as to accommodate and capitalize on the dynamic nature of the process of adoption and installation. Flexibility and innovation are not common words in traditional watershed management plans where solutions are predetermined and siting within the watershed already optimized. It is an interesting aside that while all those traditional planning efforts were completed numerous times throughout this project few, if any, installations actually were installed where and as originally designed. The reasons for this are varied and plentiful. Some are predictable such as constraints around property ownership, rights of ways, and difficulties with acquiring maintenance easements. Others are confounding and difficult to plan for such as the existence of relic structures, utilities that were not mapped or known, contaminated sediments and uncovering historic artifacts that need documentation and proper permitting.

Municipal public works staff in coastal NH are faced with an assortment of threats from unmanaged developed areas, aging municipal infrastructure and changing precipitation patterns. This project explored the processes that bridge the technical performance gap that exists between innovative technology development and its implementation in a municipal context. The integration of research findings and evidence into practice is a field known as implementation science. This field has grown over the past decade (Hart and Bell, 2013), and is particularly robust in the area of sustainability science (Clark, 2010). As evidenced by the outcomes of this project, municipal implementation experience is critical to adapt “text book” research-based designs with what is practical for a public works department working in an urban setting. Future challenges with respect to NPS pollution are challenging and do not appear to diminish in the near or distant future. In order to face those challenges the deliverables from the Berry Brook project should help both regulators and municipalities adapt their mitigation and restoration efforts toward opportunistic implementation and resiliency planning. There appears to be too much focus on individual projects and getting the maximum pollutant reductions for the minimum effort. While important, this project emphasized that implementation is more of a cultural shift replacing conventional rain and drain strategies with modern day approaches that GI offers. Once this institutional shift occurred and was accepted by the leadership structural innovations occurred making the GI technologies easier to implement and more consistent with the organizational culture. There is no end to municipal

work and improvements to infrastructure, once the shift is made future upgrades can be more easily adapted to achieve resiliency benefits.

Resilience is defined as the capacity of an ecosystem to absorb repeated disturbances or shocks and adapt to change without continually degrading and fundamentally switching to an alternative stable state (Holling, 1973). Precipitation patterns are changing. Overall, our region is experiencing changing precipitation and more extreme storm events. Between 1996 and 2014, extreme precipitation (two inches or more in one day) in the Northeast was 53% higher than it was in the previous 94 years (PREP, 2018) The 2006 Mother's Day Storm alone greatly increased levels of dissolved organic matter and brought salinity levels close to zero for five days. Annual precipitation is expected to increase by as much as 20 percent by the end of the 21st century compared to the late 20th century, and extreme precipitation events are projected to increase in frequency and in the amount of precipitation produced (CRHC, 2016). Despite these troubling patterns the spread of impervious cover continues to threaten coastal communities like Dover. Between 1990 and 2010, impervious surfaces in our watershed increased by 120% (UNHSC, 2015) and have continued to increase over the last five years. The city of Dover had the largest increase in IC between 2010-2015 with an addition of 56 acres of IC or 11.2 acres per year (PREP, 2018). These changes are indeed threats to our water quality and standard of living and the results achieved through these efforts demonstrate the potential to build resilience in the landscape to these stressors increasing and fortifying community resiliency.

REFERENCES/CITATIONS

Clark, W.C. (2010). Sustainable development and sustainability science. In report from Toward a Science of Sustainability conference. Airlie Center, Washington, DC.

Deacon, J. R., Soule, S. A., Smith, T. E., Geological Survey (U.S.), and New Hampshire. Dept. of Environmental Services. (2005). "Effects of urbanization on stream quality at selected sites in the seacoast region in New Hampshire, 2001-03." U.S. Dept. of the Interior, U.S. Geological Survey, Reston, Va.

Hart, D. D., Bell, & K. P. (2013). Sustainability science: a call to collaborative action. *Agricultural and Resource Economics Review*, 42(1), 75–89.

Holling, C.S., (1973). Resilience and stability of ecological systems. *Annu. Rev. Ecol. Syst.* 4, 1–23.

Lim, K. J., Engel, B. A., Muthukrishnan, S., and Harbor, J. (2006). Effects of initial abstraction and urbanization on estimated runoff using CN technology. *J. Am. Water Resource Assoc.*, 42 (3), 629–643.

New Hampshire Coastal Risk and Hazards Commission (2016). Preparing New Hampshire for Projected Storm Surge, Sea-Level Rise and Extreme Precipitation. <http://www.nhcrhc.org/wp-content/uploads/2016-CRHC-final-report.pdf>

Piscataqua Regional Estuaries Partnership (PREP) (2018). State of our estuaries 2018. University of New Hampshire, Durham, NH. Available at: [file:///C:/Users/jjhoule/Downloads/SOOE_2018_web%20\(1\).pdf](file:///C:/Users/jjhoule/Downloads/SOOE_2018_web%20(1).pdf)

Schueler, T. R. (1994). "The Importance of Imperviousness." *Watershed Protection Techniques*, 1(3).

Schueler, T. R., Fraley-McNeal, L., and Capiella, K. (2009). "Is Impervious Cover Still Important? Review of Recent Research." *Journal of Hydrologic Engineering*, 14(4), 309-315.

U.S. Dept. of Agriculture (USDA). (1986). Urban hydrology for small watersheds. Technical Release 55, Natural Resources Conservation Service (NRCS), Washington, DC.

U.S. Dept. of Agriculture (USDA). (2004). Estimation of direct runoff from storm rainfall. Chapter 10, part 630, National engineering handbook, USDA Natural Resource Conservation Service (NRCS), Washington, DC.

University of New Hampshire Stormwater Center, (2015). Minimizing Environmental Impacts Through Stormwater Ordinance and Site Plan Regulation, a final report to the US Environmental Protection Agency Pollution Prevention Program, Boston MA. https://www.unh.edu/unhsc/sites/default/files/media/unhsc_p2_final_report_12-24-15.pdf

APPENDICES

**APPENDIX A: BERRY BROOK III WATERSHED
INSTALLATIONS**

Berry Brook Stream Restoration Project

{ Bioretention Installation at Roosevelt Ave – May 2014


Project Partners:

The City of Dover; Gulf of Maine Council on the Marine Environment; The Royal Bank of Canada, New Hampshire Department of Environmental Services; Towle Construction; and the University of New Hampshire Stormwater Center

Summary Outline

- Roosevelt Ave Design Set
 - Layout Plan
 - Profile Views 1: Catch Basins, Rock Infiltration Basin
 - Profile Views 2: Bioretention
 - Rock Infiltration System Plan View
- Installation Schedule
- Photo Documentation
- Acknowledgements

Roosevelt Ave Design Set



- NOTES:**
1. VERIFY DEPTH AND LOCATION OF GAS LINES
 2. "INV@3" MEANS THE INVERT OF PIPE AT 3 O'CLOCK, etc.
 3. WALLS OF INFILTRATION BASIN AND BIORETENTION WILL BE LINED WITH NON-WOVEN GEOTEXTILE.
 4. ALL ELEVATIONS ARE RELATIVE TO PROPOSED LAYOUT AND WILL BE VERIFIED BY SURFACE ELEVATIONS AT TIME OF CONSTRUCTION.


The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2818
Fax (603) 862-3957
http://www.unh.edu/unhsc

No.	Date	Revision


Designed: TAP	Checked: JHJ	Approved: TPB
------------------	-----------------	------------------



Project: **LAYOUT PLAN ROOSEVELT AVENUE**
DOVER, NH

Date: 5/6/14
Sheet No. 1 of 4

Roosevelt Ave Design Set



The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2618
Fax (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision

Designed: TAP	Checked: J/JH	Approved: TPB
------------------	------------------	------------------

GRAPHIC SCALE
0 NOT TO SCALE

Original Drawing Size = 11x 17in.

Project:
ROCK INFILTRATION SYSTEMS
ROOSEVELT AVENUE
DOVER, NH

Date:
5/6/14
Sheet No.
4 of 4

Installation Schedule - 2014

- May 12 – Start Construction
- May 14 – Installation of CB #1
- May 21 – Bioretention Reservoir Stone Installed; Installation of Infiltration Trench; Placement of CB #2;
- May 22 – Excavation and Backfill of Infiltration Basin
- May 23 – Placement of Rip Rap in Infiltration Basin; Placement of BSM
- May 30 – CB #3 and CB #4 Installed; Culvert Road Crossing Complete, Infiltration Basin to Finish Grade
- June 2 – Construction at 90% Complete
- June 26 – Installation of Signage

{ Existing condition – rock trench, stream restoration

{ Proposed Location of Rock Infiltration Basin



May 12, 2014

{ Drainage Area – East
Roosevelt Ave

{ Drainage Area – West
Roosevelt Ave



May 12, 2014

{ Pavement Removal;
Materials Delivery



{ Site Preparation



May 12, 2014

{ Installation of CB #1



{ Installation of CB #1



May 14, 2014

{ High Flow Bypass
Installed



{ Bioretention Stone
Layers Installed



May 21, 2014



{ Infiltration Trench
Installed

May 21, 2014

{ Preparation for CB #2



{ Placement of CB #2



May 21, 2014

{ Excavation of Rock
Infiltration Basin



{ Placement of $\frac{3}{4}$ " Stone
Layer in Infiltration Basin



May 22, 2014



{ Rock Infiltration
Basin with Layer of
Rip Rap Installed

May 23, 2014



Bioretention Soil Mix

May 23, 2014



{ Placement of
Bioretention Soil Mix

May 23, 2014

{ CB#3, CB#4 and Road
Crossing Complete



{ Rock Infiltration Basin
Filled to Grade



May 30, 2014

{ Recreation Space – New
Pathway Created



{ Loam Placed Around
Infiltration Basin



June 2, 2014

{ New Pathway Created
from Roosevelt Ave



{ Future Extension Past
Infiltration Trench



June 2, 2014

{ Bioretention and
Pathway Completed

{ Project 90% Complete



June 2, 2014



{ Community Outreach

June 26, 2014

- ⌘ Project Director: James Houle
- ⌘ Project Management: James Houle, Tim Puls, Bill Boulanger
- ⌘ System Design: James Houle, Tim Puls
- ⌘ Construction Supervisor: James Houle, Tim Puls
- ⌘ UNHSC Contact: James Houle, Tim Puls
- ⌘ Site Contractor: Towle Construction
- ⌘ Materials Provided by City of Dover

Acknowledgements

Berry Brook Stream Restoration Project

{ Bioretention Installation for Horne Street II – October
2013

Project Partners

The City of Dover; New Hampshire Department of Environmental
Services; Gagne & Sons Construction; and the University of New
Hampshire Stormwater Center


Summary Outline

- Horne Street II Design Set
 - Cover Sheet
 - General Notes
 - Legend
 - Existing Site
 - Proposed Overall Plan
 - Proposed System Plan
 - Profile View
 - Cross Section View
- Installation Schedule
- Photo Documentation
- Acknowledgements

Bioretention Design Set

ADVANCED BIORETENTION SYSTEM FOR LOWER HORNE STREET
DOVER, NH
SEPTEMBER 4, 2013

PROJECT PARTNERS:
UNH STORMWATER CENTER - CITY OF DOVER, NH - NEW HAMPSHIRE DES



ESTIMATED CONSTRUCTION SCHEDULE

TBD	MOBILIZATION
TBD	EXCAVATION
TBD	SYSTEM CONSTRUCTION
TBD	LANDSCAPING

LIST OF SHEETS

SHEET 1	COVER SHEET
SHEET 2	GENERAL NOTES
SHEET 3	LEGEND
SHEET 4	EXISTING SITE PLAN
SHEET 5	PROPOSED OVERALL PLAN
SHEET 6	PROPOSED SITE PLAN
SHEET 7	PROFILE VIEW
SHEET 8	CROSS SECTION VIEW


The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2818
Fax (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision

Drawn: JCB	Checked: JJI	Approved: TPP
---------------	-----------------	------------------



Project: **Cover Sheet**
Home Street Bioretention
67 Home Street, Dover, NH

Date: **4 September 2013**
Sheet No. **1 of 8**

Bioretention Design Set

GENERAL NOTES

- EXISTING UTILITY LOCATIONS SHOWN ARE APPROXIMATE AND ARE A COMPILATION OF FIELD MEASUREMENTS AND AVAILABLE RECORDS. THE ACCURACY AND COMPLETENESS OF THE INFORMATION SHOWN ON THESE DRAWINGS IS NOT GUARANTEED.
- THE CONTRACTOR SHALL DETERMINE FOR THEMSELVES THE LOCATIONS AND ELEVATIONS OF ALL UTILITIES THAT MAY AFFECT HIS CONSTRUCTION OPERATIONS. THE CONTRACTOR SHALL ADEQUATELY SUPPORT ALL UTILITIES AND SHALL BE RESPONSIBLE FOR ALL DAMAGE. CALL DIG SAFE, 1-888-344-7233 AT LEAST 48 HOURS PRIOR TO STARTING CONSTRUCTION. CONTRACTOR SHALL COORDINATE ACTIVITIES WITH INDIVIDUAL UTILITY COMPANY REPRESENTATIVES.
- THE CONTRACTOR SHALL NOTIFY THE ENGINEER SHOULD THERE BE ANY CONFLICT BETWEEN EXISTING UTILITIES AND PROPOSED CONSTRUCTION.
- ALL DIMENSIONS, ELEVATIONS, AND EXISTING CONDITIONS SHALL BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. ANY DISCREPANCIES SHALL BE REPORTED TO THE ENGINEER.
- CONTRACTOR IS RESPONSIBLE TO ENSURE THAT PROPER STORM DRAINAGE IS MAINTAINED THROUGHOUT CONSTRUCTION.
- TOPOGRAPHIC ELEVATIONS ARE PROVIDED BY UNHSC AND ARE A COMPILATION OF COASTAL LIDAR, AVAILABLE RECORDS, AND CITY OF DOVER GIS SERVICES.
- A BRIEF EXISTING SITE SURVEY WAS ALSO PERFORMED TO MORE ACCURATELY TIE-IN

SOME OF THE EXISTING SITE FEATURES. THE ELEVATIONS OF THE SURVEY WERE SET RELATIVE TO THE TOP OF THE FRAME OF CB1 (THE EXISTING CATCH BASIN DIRECTLY TO THE WEST OF THE PROJECT), WHICH HAS AN ELEVATION OF 107.85, AS GIVEN BY DOVER GIS.

- ALL EXISTING INFORMATION, EXCEPT FOR THE EXISTING DRAIN PIPE NETWORK THAT WAS SURVEYED, THE EXISTING SITE SURVEY, AND THE LIDAR SURFACE, WAS GIVEN BY DOVER GIS, AND SHOULD BE CHECKED IN THE FIELD AS NECESSARY BY THE CONTRACTOR.

BIORETENTION NOTES


- BIORETENTION SOIL MIX:
 - 60% SAND
 - 20% WOOD CHIPS
 - 15% TOPSOIL
 - 5% WATER TREATMENT RESIDUE (WATER TREATMENT RESIDUE TO BE PROVIDED BY UNHSC)
- DO NOT COMPACT SUBGRADE AT BOTTOM OF EXCAVATION.
- NO BIORETENTION SOIL MIX SHALL BE PLACED UNTIL AFTER ENGINEERING APPROVAL AND INSPECTION OF SUBGRADE.
- SEE DESIGN SHEETS FOR; STRUCTURE ELEVATIONS AND INVERTS; PIPE TYPES, LENGTHS, AND SLOPES; AND BIORETENTION AREA DIMENSIONS.
- 3/4" RESERVOIR STONE SHOULD BE MIXED WITH 10% WOOD CHIPS BY VOLUME (APPROXIMATELY 1 C.Y. WOOD CHIPS TO 14 C.Y. OF STONE).

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2818
Fax: (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision	Checked	Approved
1			JCB	JH
				TFB



Project: **General Notes**
Home Street Bioretention
67 Home Street, Dover, NH


Date: 4 September 2013
Sheet No. **2** of 8

Bioretention Design Set

<u>LEGEND</u>			
	EXISTING LIDAR SURFACE MINOR CONTOUR		PROPOSED MINOR CONTOUR
	EXISTING LIDAR SURFACE MAJOR CONTOUR		PROPOSED MAJOR CONTOUR
	EXISTING SURVEYED SURFACE MINOR CONTOUR		PROPOSED SURFACE BOUNDARY
	EXISTING SURVEYED SURFACE MAJOR CONTOUR		PROPOSED EASEMENT BOUNDARY
	EXISTING DOVER GIS BUILDING		PROPOSED SITE ALIGNMENT
	EXISTING DOVER GIS PROPERTY LINE		PROPOSED SYSTEM OUTLINE
	EXISTING DOVER GIS ROAD/DRIVEWAY		PROPOSED PIPE (NETWORK)
	EXISTING DOVER GIS SEWER LINE		EXISTING PIPE (NETWORK)
	EXISTING DOVER GIS WATER LINE		PROPOSED CATCH BASIN (NETWORK)
	EXISTING DOVER GIS DRAINAGE LINE		EXISTING CATCH BASIN (NETWORK)
	EXISTING FENCE		PROPOSED CROSS SECTION


<p>The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.</p>		<p>University of New Hampshire 35 Colver Road Durham, NH 03824 Phone (603) 862-2616 Fax (603) 862-3957 http://www.unh.edu/unhsc</p>	<table border="1"> <tr> <th>No.</th> <th>Date</th> <th>Revision</th> </tr> <tr> <td> </td> <td> </td> <td> </td> </tr> </table>	No.	Date	Revision				<p>GRAPHIC SCALE</p> <p>0 NA NA</p> <p>Original Drawing Size = 11 x 17 in.</p>	<p>Project: Legend Home Street Bioretention 67 Home Street, Dover, NH</p>	<p>Date: 4 September 2013</p> <p>Sheet No. 3 of 8</p>
			No.	Date	Revision							
<table border="1"> <tr> <td>Drawn: JCB</td> <td>Checked: JUH</td> <td>Approved: TPB</td> </tr> </table>	Drawn: JCB	Checked: JUH	Approved: TPB									
Drawn: JCB	Checked: JUH	Approved: TPB										

Bioretention Design Set



Bioretention Design Set

Profile View: Home Street Profile View System
 Alignment: Home St Pipe Network Alignment
 Start Sta: 0+00.00
 End Sta: 2+50.00
 Horizontal Scale: 1" = 20'
 Vertical Scale: 1" = 4'
 Vertical Exaggeration: 5:1




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
 35 Colovos Road
 Durham, NH 03824
 Phone (603) 863-2818
 Fax (603) 863-3957
<http://www.unh.edu/unhsc>


No.	Date	Revision	Checked	Approved
			JCB	JJH
				TPB



Project: Profile View
 Home Street Bioretention
 67 Home Street, Dover, NH

Date: 4 September 2013
 Sheet No. 7 of 8

Bioretention Design Set




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2618
Fax (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision

Drawn: JCB	Checked: JH	Approved: TPB
---------------	----------------	------------------



Project: **Cross Section View
Home Street Bioretention**
67 Home Street, Dover, NH

Date:
4 September 2013
Sheet No.
8 of 8

Installation Schedule - 2013

- August 19 – Existing Conditions
- October 9 – Site Prep; Effluent Bank Stabilization
- October 10 – Filter Media; Effluent Pipe Installation
- October 11 – Filter Media Mixed; Outlet Control Structure; Trench Excavation
- October 15 – Install Filter Fabric over sidewalls; Backfill w/ stone and filter media; Finalize Side Slopes
- October 17 – Curlex over side slopes; Grade and Seed; Influent Pipe Installation
- October 18 – Road Crossing, Culvert Installation
- October 22 – Finish Paving; Hay and Seed over disturbed area

{ Existing Site Condition



{ Trees Removed



August 19, 2013

{ Site Preparation



{ Effluent Bank Stabilization



October 9, 2013

{ Filter Media: Water
Treatment Residuals



{ Filter Media: Sand,
Woodchips & Top Soil



October 10, 2013

{ Effluent Pipe Installation



{ Cover over effluent pipe



October 10, 2013

{ Fully mixed filter media



{ Reservoir stone and wood chips mixed



October 11, 2013

{ Outlet Control Structure

{ Trench Excavation



October 11, 2013

{ Installation of Filter Fabric
Curtain



{ Back fill with stone



October 15, 2013

{ Back fill with filter media



{ Construct and Smooth Side Slopes



October 15, 2013

{ Curlex and Influent pipe
installation



{ Loam, Grade, and Seed
surrounding area



October 17, 2013

{ Cutting Pavement for
Culvert Crossing



{ Excavate around new CB for
culvert installation



October 18, 2013

{ New Pavement over
new Culvert



{ Seed and Hay over
disturbed area



October 22, 2013

- & Project Director: James Houle
- & Project Management: James Houle, Bill Boulanger
- & Bioretention Design: James Houle, Tom Ballestero
- & Construction Supervisor: Tim Puls, James Houle
- & UNHSC Contact: James Houle
- & Site Contractor: Gagne & Sons Construction
- & Materials Provided by City of Dover

Acknowledgements

Roosevelt Ave Sectional Media Box Filter

Installation at Roosevelt Avenue

Dover, NH – September 2016


Project Partners:

The City of Dover; Shea Concrete Products; MacKinnon & Sons
Excavating; and the University of New Hampshire Stormwater Center

Summary Outline

- Roosevelt Avenue Design Set
 - Media Box Filter
- Installation Schedule
- Photo Documentation
- Acknowledgements

Sectional Media Box Filter Design



The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-0518
Fax (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision

Designed: TAP	Checked: LJH	Approved:
------------------	-----------------	-----------

GRAPHIC SCALE
0 20' 40'
Original Drawing Size = 11 x 17 in.



Project: **MEDIA BOX FILTER**
COVER, NH

Date: June 7, 2016
Sheet No. 1 of 1


Installation Schedule

- September 19: Excavation; Placement of gravel; Placement and assembly of Media Box Filter; Addition of filter stone and pea stone to Media Box Filter.
- September 20: Pipe installation; Addition of BSM into Media Box Filter; Placement of top on Media Box Filter; Pipe placement; Placement of gravel around Media Box Filter; Replacement of soil on top of Media Box Filter.
- September 23: Completion of Project.

Existing Conditions



Existing Conditions



Existing Conditions



September 19, 2016

Placement of gravel bed and the sump section of the Media Box Filter



September 19, 2016

Media Box Filter section placement



September 19, 2016

Placement of Media Box Filter



September 19, 2016

Media Box Filter with filter stone and pea stone



September 20, 2016

Replacement of backfill



September 20, 2016

Media Box Filter with geotextile and pipe installation



Media Box Filter with BSM



October 20, 2016

Media Box Filter with gravel surrounding filter



September 20, 2016

Media Box Filter and placement of cover



September 23, 2016

Project Completion



October 20, 2016

Final Paving



Acknowledgements

- Project Director: City of Dover & UNHSC
- Project Management: James Houle, Tim Puls
- System Design: Tim Puls, James Houle
- Construction Supervisor: Tim Puls
- UNHSC Contact: Tim Puls
- Site Contractor: MacKinnon & Sons Excavating
- Materials Provided by: the City of Dover

Berry Brook Stream Restoration Project

{ Subsurface Gravel Filter Installation at Grove Street,
Dover, NH – October 2015


Project Partners:

The City of Dover; New Hampshire Department of Environmental
Services; Towle Construction; and the University of New
Hampshire Stormwater Center

Summary Outline

- Grove Street Design Set
 - Site Overview
 - System Profile View
 - System Cross-Section View
 - Catch Basin Layout
- Installation Schedule
- Photo Documentation
- Acknowledgements

Grove Street Design Set




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UHHC without delay. The Copyrights to all designs and drawings are the property of UHHC. Reproduction or use for any purpose other than that authorized by UHHC is forbidden.



University of New Hampshire
 35 Colovos Road
 Durham, NH 03824
 Phone: (603) 862-2113
 Fax: (603) 862-3957
<http://www.unh.edu/unhac>


Drawn:	Checked:	Approved:
TAP	JUH	TPB



Project: **Site Overview**
Grove Street Gravel Filter
 133 Grove Street, Dover, NH

Date: August 25, 2015
 Sheet No. 1 of 3

Grove Street Design Set




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone: (603) 862-2111
Fax: (603) 862-3957
http://www.unh.edu/unhsc


Drawn: TAP	Checked: JUH	Approved: TPB
---------------	-----------------	------------------



Project: **System Profile View
Grove Street Gravel Filter**
133 Grove Street, Dover, NH

Date: August 25, 2015
Sheet No. **2 of 3**

Grove Street Design Set




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNHSC without delay. The Copyrights to all designs and drawings are the property of UNHSC. Reproduction or use for any purpose other than that authorized by UNHSC is forbidden.



University of New Hampshire
 35 Colovos Road
 Durham, NH 03824
 Phone: (603) 862-2113
 Fax: (603) 862-3957
<http://www.unh.edu/unhsc>

Drawn:	Checked:	Approved:
TRAP	JUH	TPB



Project: **System X-Section View**
Grove Street Gravel Filter
 133 Grove Street, Dover, NH

Date: August 25, 2015
 Sheet No. 3 of 3

Grove Street Design Set




Grove St. Subsurface Gravel Filter

Project Name: Grove St
Dover, NH

Date: 8/25/2015

CATCH BASIN LAYOUTS

CB1




4ft Diameter

Clock Setting	Pipe Invert* (ft)	Pipe Size (in)	Pipe Type
3:00	2.3	12	Corrugated HDPE
3:00	4.2	6	Corrugated HDPE
6:00	4.2	6	Corrugated HDPE

* Pipe Invert measured down from top of concrete

CB2




4ft Diameter

Clock Setting	Pipe Invert* (ft)	Pipe Size (in)	Pipe Type
9:00	2.2	12	Corrugated HDPE
9:00	4.1	6	Corrugated HDPE

* Pipe Invert measured down from top of concrete

CB3




4ft Diameter

Clock Setting	Pipe Invert* (ft)	Pipe Size (in)	Pipe Type
9:00	4.1	6	Corrugated HDPE
9:00	2.1	6	Corrugated HDPE

* Pipe Invert measured down from top of concrete

CB4



5ft Diameter

Clock Setting	Pipe Invert* (ft)	Pipe Size (in)	Pipe Type
12:00	3.4	6	Corrugated HDPE
3:00	1.5	6	Corrugated HDPE
3:00	3.5	6	Corrugated HDPE
9:00	3.7	12	Corrugated HDPE

* Pipe Invert measured down from top of concrete

Installation Schedule - 2015

- October 5 – Begin construction; Start excavation
- October 7 – Completion of excavation; Installation of all four CBs; Installation of Geotextile; Placement of $\frac{3}{4}$ " stone
- October 8 – Pipe installation; Install $\frac{3}{4}$ " stone to final grade
- October 13 – Placement of gravel subbase for paving; Construction of outfall swale; Installation 90% complete
- October 29 – Placement of asphalt over finished Subsurface Gravel Filter

{ Pre-existing road

{ Pre-existing conditions



October 5, 2015

{ Catch Basin #1

{ CB grate and frames



October 5, 2015

{ Start of excavation

{ Start of excavation



October 5, 2015

{ Excavation

{ Excavation 90% complete



October 7, 2015

{ Installation of CB #3 and #4
Placement of ¾" stone

{ Location of CB #3 and CB #4



October 7, 2015

{ Installation of CB #2



{ Location of CB #1 and CB #2



October 7, 2015

{ Geotextile



{ Installation of geotextile along side-wall



October 7, 2015



{ Placement of $\frac{3}{4}$ " stone

October 7, 2015

{ Installation of stone to
final grade



{ Placement of stone
between CB#3 & CB#4




October 8, 2015

{ Pipe installation



{ Pipe installation between
CB#1 & CB#2



October 8, 2015



Installation of $\frac{3}{4}$ "
stone near
completion

October 8, 2015



Catch basin #4 with
cores and lower
pipes installed.
Begin constructing
outfall swale.

October 8, 2015

{ Pre-existing outfall
swale



{ Completion of outfall
swale



October 13, 2015

Placement of bank run gravel for asphalt subbase



Compaction of gravel to final grade



October 13, 2015



{ Construction 90% complete

October 13, 2015



Asphalt pavement
over finished
Subsurface Gravel
Filter

October 29, 2015

- ⌘ Project Director: James Houle
- ⌘ Project Management: James Houle, Tim Puls, Bill Boulanger
- ⌘ System Design: James Houle, Tim Puls
- ⌘ Construction Supervisor: James Houle, Tim Puls
- ⌘ UNHSC Contact: James Houle, Tim Puls
- ⌘ Site Contractor: Towle Construction
- ⌘ Materials Provided by City of Dover

Acknowledgements

Hillcrest Avenue Infiltration Trench

Installation at Hillcrest Avenue

Dover, NH – October 2012


Project Partners:

The City of Dover; and the University of New Hampshire Stormwater
Center


Summary Outline

- Hillcrest Design Set
- Installation Schedule
- Photo Documentation
- Acknowledgements

Hillcrest Infiltration Trench Design



Hillcrest Infiltration Trench Design



Installation Schedule

- October 11: Excavation; Placement of catch basins
- October 12 : Perforated pipe installation; Addition of stone in the infiltration trench; Pipe placement; Placement of gravel around pipe; Replacement of soil on top of Filter Trench.
- October 12: Completion of Project.

October 10, 2012

Preconstruction Conditions



October 12, 2012

Digging of the Infiltration Trench



October 12, 2012

Infiltration trench placement



Acknowledgements

- Project Director: City of Dover & UNHSC
- Project Management: Gretchen Young
- System Design: Gretchen Young
- Construction Supervisor: James Houle
- UNHSC Contact: James Houle
- Site Contractor: the City of Dover
- Materials Provided by: the City of Dover

Roosevelt Ave Big Media Box Filter

Installation on Roosevelt Avenue near Horne Street Intersection
Dover, NH – November 2016


Project Partners:

The City of Dover; Shea Concrete Products and the University of New
Hampshire Stormwater Center

Summary Outline

- Roosevelt Avenue Design Set
 - Media Box Filter
 - Cover of Media Box Filter
- Installation Schedule
- Photo Documentation
- Acknowledgements

Big Media Box Filter Design



The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNPSC without delay. The Copyrights to all designs and drawings are the property of UNPSC. Reproduction or use for any purpose other than that authorized by UNPSC is forbidden.



University of New Hampshire
 35 Colonus Road
 Durham, NH 03824
 Phone (603) 562-2010
 Fax (603) 862-3857
 http://www.unh.edu/unhsc


Rev.	Date	Description	Checked	Approved
1		Design	JUH	
		TAP		



Project: **MEDIA BOX FILTER**
 Roosevelt Avenue
 Dover, NH

Date: June 7, 2016
 Sheet No. 1 of 2

Big Media Box Filter Cover Design



Installation Schedule

- November 14: Existing asphalt removal; Excavation; Placement of bedding stone; Delivery and placement of Media Box Filter
- November 15: Excavation for Pipe installation; Core holes and installation of pipe
- November 16: Brick up weir wall to desired height; Installation of stone and geotextile fabric around standpipe; Installation of BSM; Placement of box cover and frames
- November 17: Final Paving and Project Completion

November 14, 2016

Existing Asphalt Removal



Begin Excavation



November 14, 2016

Excavate to Final Elevation



Place 6" of Bedding Stone for MBF



November 14, 2016

Delivery of Media Box Filter



Placement of Media Box Filter



November 15, 2016

Additional excavation to install outlet pipe



Core hole in existing structure for outlet pipe installation



November 15, 2016

Outlet pipe installation



Backfill and compact over outlet pipe installation



November 16, 2016

Brick up weir wall to design elevation



November 16, 2016

Placement of $\frac{3}{4}$ " stone with geotextile fabric over it
Placement of BSM over fabric



Placement of concrete cover and drainage frames



November 17, 2016

Final Paving and Project Completion



Acknowledgements

- Project Director: City of Dover & UNHSC
- Project Management: James Houle, Tim Puls
- System Design: Tim Puls, James Houle
- Construction Supervisor: Tim Puls
- UNHSC Contact: Tim Puls
- Site Contractor: City of Dover
- Materials Provided by: City of Dover

Berry Brook Stream Restoration Project

{ Subsurface Gravel Filter Installation at Seacoast
Kettlebell, Dover, NH– July 2015


Project Partners:

The City of Dover; New Hampshire Department of Environmental
Services; Seacoast Kettlebell; Towle Construction; and the
University of New Hampshire Stormwater Center


Summary Outline

- Kettlebell Design Set
 - Project Site Plan View
 - System Plan View
 - Profile View
- Installation Schedule
- Photo Documentation
- Acknowledgements

Kettlebell Design Set



Kettlebell Design Set




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to UNIVISC without delay. The Copyrights to all designs and drawings are the property of UNIVISC. Reproduction or use for any purpose other than that authorized by UNIVISC is forbidden.



University of New Hampshire
35 Colovos Road
Durham, NH 03824
Phone (603) 862-2818
Fax (603) 862-3957
<http://www.unh.edu/unhsc>

No.	Date	Revision


Designed: TAP	Checked: JH	Approved: TFS
------------------	----------------	------------------



Project:
**SYSTEM PLAN VIEW
SEACOAST KETTLEBELL**
DOVER, NH

Date:
3/23/15
Sheet No.
2 of 3

Kettlebell Design Set



Installation Schedule - 2015

- July 7 – Start Construction; Excavation; Installation of CB #1
- July 8 – Pipe installation; Installation of CB #2
- July 9 – Placement of $\frac{3}{4}$ " stone to finish grade; Installation of geotextile; Placement of bank run gravel subbase for paving
- July 10 – Installation of CB debris traps; Construction 90% complete
- August 20 – Final paving; Installation complete

{ Excavation and removal
of existing materials



{ Existing material



July 7, 2015

{ Installation of CB #1



{ Installation of CB #1



July 7, 2015

Placement of reservoir stone



Perforated Pipe Installation



July 8, 2015

{ Placement of ¾" stone



{ Location of CB #2



July 9, 2015



Location of CB#1
with solid pipe
connecting existing
drainage line

July 9, 2015

{ Compaction of $\frac{3}{4}$ " stone
to final grade



{ Compaction of $\frac{3}{4}$ " stone



July 9, 2015



{ Installation of bank
run gravel

July 9, 2015



Compaction of bank run gravel to finish grade. Preparation for paving.

July 10, 2015



{ Installation of catch basin oil and debris trap (The Eliminator™)

July 10, 2015



Installation complete

August 20, 2015



{ Cut and re-pave around
CB in existing drainage
infrastructure

August 20, 2015

- ⌘ Project Director: James Houle
- ⌘ Project Management: James Houle, Tim Puls, Bill Boulanger
- ⌘ System Design: James Houle, Tim Puls
- ⌘ Construction Supervisor: James Houle, Tim Puls
- ⌘ UNHSC Contact: James Houle, Tim Puls
- ⌘ Site Contractor: Towle Construction
- ⌘ Materials Provided by City of Dover

Acknowledgements

Roosevelt Ave Sectional Media Box Filter

Installation at the bottome Grove St
Dover, NH – August 2017


Project Partners:

The City of Dover; Shea Concrete Products; MacKinnon & Sons
Excavating; and the University of New Hampshire Stormwater Center

Summary Outline

- New Media Box Filter Design
- Installation Schedule
- Photo Documentation
- Acknowledgements

Sectional Media Box Filter Design – version 3



Installation Schedule

- August 2017: Excavation; Placement of gravel; Placement and assembly of Media Box Filter; Addition of filter stone and pea stone to Media Box Filter.
- August 2017: Pipe installation; Addition of BSM into Media Box Filter; Placement of top on Media Box Filter; Pipe placement; Placement of gravel around Media Box Filter; Replacement of soil on top of Media Box Filter.
- August 2017: Completion of Project.

Existing Conditions



August 2017

Placement of gravel bed and the sump section of the Media Box Filter



August 2017

Replacement of backfill



August 2017
Innovative Leaf/Debris Weir



August 2017 Project Completion



Acknowledgements

- Project Director: City of Dover & UNHSC
- Project Management: James Houle, Tim Puls
- System Design: Tim Puls, James Houle
- Construction Supervisor: Tim Puls
- UNHSC Contact: Tim Puls
- Site Contractor: MacKinnon & Sons Excavating
- Materials Provided by: the City of Dover

APPENDIX B: OPERATION AND MAINTENANCE PLAN

City of Dover
Department of Public Works
Berry Brook Watershed Project
Best Management Practices
Operations & Maintenance Plan



City of Dover, NH
December, 2017
University of New Hampshire Stormwater Center
Durham, NH 03824

Table of Contents

Abstract:.....	1
Best Management Practices Overview	1
BMPs utilized in the Berry Brook Watershed Project Include:	1
BMP Owner:.....	1
Schedule for Inspection & Maintenance:	1
List of O&M Tasks:	1
Source of Long-Term O&M Funding:	1
BMP Locations:	1
Attachments.....	2

Abstract:

This Operations and Maintenance Plan has been written for the City to guide maintenance activities of BMPs installed for the City through funds acquired from NHDES to restore and improve stormwater runoff conditions in the Berry Brook Watershed. Berry Brook, a tributary to the Cocheco River in the urban center of Dover is impaired for Primary and Secondary Contact Recreation (e. coli). Its direct receiving waters, the Cocheco River, are impaired for Aquatic Life Use (benthic macroinvertebrates and habitat) as well as Primary Contact Recreation (e.coli). Sources are listed as unknown, but are likely nonpoint source pollutants from urban stormwater runoff.

Best Management Practices Overview

BMPs utilized in the Berry Brook Watershed Project Include:

- Gravel Wetlands
- Vegetated Swale
- Rain Gardens
- Tree Filters
- Subsurface Gravel Filters
- Infiltration Trenches
- Filtering Catch Basins

BMP Owner:

City of Dover (all Berry Brook watershed public land locations)

City of Dover and the Dover School Department (all Horne Street School locations)

O&M Responsible Party: The City of Dover

The City of Dover will use the Department of Public Works (DPW) and the School Department (SD) for routine inspection and monitoring of all BMPs

Schedule for Inspection & Maintenance:

See attached O&M procedures for each specific BMP.

List of O&M Tasks:

See attached O&M procedures and checklist for each specific BMP.

Source of Long-Term O&M Funding:

City of Dover annual department budgets (DPW or SD).

BMP Locations:

See attached maps for Horne Street School and Berry Brook Watershed installations

Attachments

UNHSC Biofilter Maintenance Guide and Checklist

UNHSC Subsurface Gravel Wetland Maintenance Guide and Checklist

UNHSC Vegetated Swale Maintenance Guide and Checklist


UNHSC Deep Sump Catchbasin Maintenance Guide and Checklist

UNHSC Subsurface Gravel Filter Maintenance Guide and Checklist

UNHSC Infiltration Trench Maintenance Guide and Checklist

UNHSC Filtering Catch Basin Maintenance Guide and Checklist

Berry Brook Watershed Maps



Drawn By: M. Bubier/A Scholz
 Date: January 2012
 Notes:
 1. The 2010 1-foot color aerial photograph and the roads was provided by the New Hampshire Department of Transportation and downloaded from the UNH Complex Systems Research Center through NH GRANIT at www.granit.unh.edu.

Feet
 0 500 1000

Berry Brook Watershed Dover, New Hampshire



UNIVERSITY OF NEW HAMPSHIRE
STORMWATER CENTER
 35 Colovos Road
 Durham, NH 03824
<http://www.unh.edu/unhsc>



Berry Brook BMPS
 0 0.0450.09 0.18 0.27 0.36
 Miles

Legend

New BMPs

 BB_Watershed

2015 1-foot Orthophotography

Regular Inspection and Maintenance Guidance for Bioretention Systems / Tree Filters

Maintenance of bioretention systems and tree filters can typically be performed as part of standard landscaping. Regular inspection and maintenance is critical to the effective operation of bioretention systems and tree filters to insure they remain clear of leaves and debris and free draining. This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less frequent maintenance needs depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

The most common maintenance activity is the removal of sediment and organic debris from the system and bypass structures. Visual inspections are routine for system maintenance. This includes looking for standing water, accumulated leaves, holes in the soil media, signs of plant distress, and debris and sediment accumulation in the system. Vegetation coverage is integral to the performance of the system, including infiltration rate and nutrient uptake. Vegetation care is important to system productivity and health.

ACTIVITY

FREQUENCY

CLOGGING AND SYSTEM PERFORMANCE

A record should be kept of the time to drain for the system completely after a storm event. The system should drain completely within 72 hours.

Check to insure the filter surface remains well draining after storm events.

Remedy: If filter bed is clogged, draining poorly, or standing water covers more than 50% of the surface 48 hours after a precipitation event, then remove top few inches of discolored material. Till, or rake remaining material as needed.

After every major storm in the first few months, then annually at minimum.

Check inlets and outlets for leaves and debris.

Remedy: Rake in and around the system to clear it of debris. Also, clear the inlet and overflow if obstructed.

Check for animal burrows and short-circuiting in the system.

Remedy: Soil erosion from short circuiting or animal borroughs should be repaired when they occur. The holes should be filled and lightly compacted

Inspect inlets and outlets to ensure good condition and no evidence of deterioration. Check to see if high-flow bypass is functioning.

Remedy: Repair or replace any damaged structural parts, inlets, outlets, sidewalls.

Quarterly initially, annually as a minimum thereafter.

VEGETATION

Check for robust vegetation coverage throughout the system and dead or dying plants.

Remedy: Vegetation should cover > 75% of the system and should be cared for as needed.

Annually or as needed

CHECKLIST FOR INSPECTION OF BIORETENTION SYSTEM / TREE FILTERS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Initial Inspection After Planting and Mulching		
Plants are stable, roots not exposed	S U	
Surface is at design level, no evidence of preferential flow/shoving	S U	
Inlet and outlet/bypass are functional	S U	
2. Debris Cleanup (1 time/year minimum, Spring/Fall)		
Litter, leaves, and dead vegetation removed from the system	S U	
Prune/mow vegetation	S U	
3. Standing Water (1 time/year and/or after large storm events)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Vegetation Condition and Coverage		
Vegetation condition good with good coverage (typically > 75%)	S U	
5. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for The Subsurface Gravel Wetland Stormwater Management Device

Regular inspection and maintenance is critical to the effective operation of Subsurface Gravel Wetland (SGW) systems. It is the responsibility of the owner to maintain the SGW in accordance with the minimum design standards. This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

The most common maintenance activity is the removal of sediment and organic debris from the system and bypass structures. Visual inspections are routine for system maintenance. This includes looking for standing water, accumulated leaves, holes in the soil media, signs of plant distress, and debris and sediment accumulation in the system. Vegetation coverage is integral to the performance of the system. A SGW system is a subsurface horizontal filtration system and does not rely on surface soil infiltration capacity for treatment. As such, surface infiltration rates are expected to be low and not a criterion for cleaning. Rather, stormwater access to subsurface treatment is by way of a hydraulic inlet. It is important to ensure these inlets are performing properly.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
Inspect inlets and outlets to ensure good condition and no evidence of deterioration. Check to see if high-flow bypass is functioning. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.	Annually, more frequently in the first year of operation
Check for internal erosion, evidence of short circuiting, and animal burrows. Remedy: Soil erosion from short-circuiting or animal burrows should be repaired when they occur.	
Check that the system is fully draining within a 24 - 48 hour period after rain events Remedy: Repair or restore hydraulic inlet or outlet function.	
VEGETATION	
Check for robust vegetation coverage throughout the system and dead or dying plants. Remedy: Vegetation should cover > 75% of the system and should be reseeded and cared for as needed.	Annually or as needed
Cut and remove vegetation from the Gravel Wetland System and forebay in order to maintain nitrogen removal performance. Remedy: The vegetation should be cut and removed from the system to prevent nitrogen from cycling back into the system.	Once every 3 years

CHECKLIST FOR INSPECTION OF SUBSURFACE GRAVEL WETLAND SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Initial Inspection After Planting		
Plants are stable, roots not exposed	S U	
Surface is at design level, no evidence of preferential flow/shoving	S U	
Inlet and outlet/bypass are functional	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Flow is unobstructed in openings (grates, orifices, etc)	S U	
Structures are operational with no evidence of deterioration	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Vegetation Condition and Coverage		
Vegetation condition good with good coverage (typically > 75%)	S U	
5. Vegetation removal (once every 3 years)		
Prune dead, diseased, or decaying plants	S U	
6. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for Vegetated Swales

Maintenance of vegetated swales can typically be performed as part of standard landscaping. Regular inspection and maintenance is critical to the effective operation of vegetated swales to insure they remain clear of leaves and debris and are free draining. This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

The most common maintenance activity is the removal of litter from the system. Visual inspections are routine for system maintenance. This includes looking for erosion problems, damage to vegetation, and debris and sediment accumulation in the system. Vegetation coverage is integral to the performance of the system. Vegetation care is important to system productivity and health.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
<p>Inspect inlets and outlets to ensure good condition and no evidence of deterioration. Check to see if high-flow bypass is functioning. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.</p>	<p>Annually, more frequently in the first year of operation</p>
<p>Check for internal erosion, evidence of short circuiting, and animal burrows. Remedy: Soil erosion from short-circuiting or animal burrows should be repaired when they occur.</p>	
<p>Check that the system is fully draining within a 24 - 48 hour period after rain events Remedy: Repair or restore hydraulic inlet or outlet function.</p>	
VEGETATION	
<p>Check for robust vegetation coverage throughout the system and dead or dying plants. Remedy: Vegetation should cover > 75% of the system and should be reseeded and cared for as needed.</p>	<p>Annually or as needed</p>

CHECKLIST FOR INSPECTION OF VEGETATED SWALE SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Initial Inspection After Planting		
Plants are stable, roots not exposed	S U	
Surface is at design level, no evidence of preferential flow/shoving	S U	
Inlet and outlet/bypass are functional	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Flow is unobstructed in openings (inlet and outlet controls, orifices, etc.)	S U	
Prune/mow vegetation	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Vegetation Condition and Coverage		
Vegetation condition good with good coverage (typically > 75%)	S U	
5. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for Deep Sump Catch Basins

Regular inspection and maintenance is critical to the effective operation of Deep Sump Catch Basin systems. It is the responsibility of the owner to maintain the Deep Sump Catch Basin in accordance with the minimum design standards.

This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

Visual inspections and sediment removal (vacuuming) are routine for system maintenance. This includes inspection for standing water, and removal by vacuum of leaves, trash, debris, and sediment accumulation in the system.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
Inspect inlets and outlets to ensure good condition and no evidence of deterioration. Check to see if high-flow bypass is functioning. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.	Annually, more frequently in the first year of operation
Check for sediment level in the catch basin to ensure it is < 50% full. Remedy: Remove sediment, keep log of systems that collect sediment more quickly or discharge to impaired waters.	
Check that the system is fully draining ensuring there is no standing water above the outlet control or foul catch basin contents. Remedy: Repair or restore hydraulic inlet or outlet function.	

CHECKLIST FOR INSPECTION OF DEEP SUMP CATCH BASIN SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Inspection		
Surface inlet is free of debris and able to convey water normally	S U	
Inlet and outlet/bypass are functional	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Evidence of sediment accumulation, trash, and debris.	S U	
Sediment, trash, or debris filling more than ½ of the system	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for Subsurface Gravel Filter Systems

Regular inspection and maintenance is critical to the effective operation of Subsurface Gravel Filter systems. It is the responsibility of the owner to maintain the Deep Sump Catch Basin in accordance with the minimum design standards.

This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

Visual inspections and sediment removal (vacuuming) are routine for system maintenance. This includes inspection for standing water, and removal by vacuum of leaves, trash, debris, and sediment accumulation in the system.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
Inspect inlets and outlets to ensure good condition and no evidence of deterioration. Check to see if high-flow bypass is functioning. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.	Annually, more frequently in the first year of operation
Check for sediment level in all catch basins or inlet control structures to ensure it is < 50% full. Remedy: Remove sediment.	
Check that the system is fully draining ensuring there is no standing water above the inlet and outlet controls or foul catch basin contents. Remedy: Repair or restore hydraulic inlet or outlet function.	

CHECKLIST FOR INSPECTION OF SUBSURFACE GRAVEL FILTER SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Inspection		
Surface inlets are free of debris and able to convey water normally	S U	
Inlet and outlet controls and bypass are functional	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Evidence of sediment accumulation, trash, and debris.	S U	
Sediment, trash, or debris filling more than ½ of the system or inlet control structure.	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall/	S U	
4. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for Dover Style Infiltration Trenches

Regular inspection and maintenance is critical to the effective operation of Deep Sump Catch Basin systems. It is the responsibility of the owner to maintain the Deep Sump Catch Basin in accordance with the minimum design standards.

This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

Visual inspections and sediment removal (vacuuming) are routine for system maintenance. This includes inspection for standing water, and removal by vacuum of leaves, trash, debris, and sediment accumulation in the system.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
Inspect inlets and outlets of upstream and downstream catch basins to ensure good condition and no evidence of deterioration. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.	Annually, more frequently in the first year of operation
Check for sediment level in the upstream and downstream catch basins to ensure it is < 50% full. Remedy: Remove sediment, keep log of systems that collect sediment more quickly or discharge to impaired waters.	
Check that the system is fully draining ensuring there is no standing water above the inlet or outlet pipe elevations or foul catch basin contents. Remedy: Repair or restore hydraulic inlet or outlet function.	

CHECKLIST FOR INSPECTION OF DOVER STYLE INFILTRATION TRENCH SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Inspection		
Surface inlet is free of debris and able to convey water normally	S U	
Inlet and outlet/bypass pipes are functional (no water above the invert).	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Evidence of sediment accumulation, trash, and debris.	S U	
Sediment, trash, or debris filling more than ½ of the system (measured at the upstream and downstream catch basin).	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date

Regular Inspection and Maintenance Guidance for Dover Style Filtering Catch Basins

Regular inspection and maintenance is critical to the effective operation of Deep Sump Catch Basin systems. It is the responsibility of the owner to maintain the Deep Sump Catch Basin in accordance with the minimum design standards.

This page provides guidance on maintenance activities that are typically required for these systems, along with the suggested frequency for each activity. Individual systems may have more, or less, frequent maintenance needs, depending on a variety of factors including but not limited to: the occurrence of large storm events, overly wet or dry periods, regional hydrologic conditions, and the upstream land use.

ACTIVITIES

Visual inspections and sediment removal (vacuuming) are routine for system maintenance. This includes inspection for standing water, and removal by vacuum of leaves, trash, debris, and sediment accumulation in the system.

ACTIVITY	FREQUENCY
CLOGGING AND SYSTEM PERFORMANCE	
Inspect inlet of each filtering catch basin to ensure good condition and no evidence of deterioration. Remedy: Repair or replace any damaged structural parts, inlets and outlets. Clear or remove debris or restrictions.	Annually, more frequently in the first year of operation
Check for sediment level in the filtering catch basin sump to ensure it is < 50% full. Remedy: Remove sediment, keep log of systems that collect sediment more quickly or discharge to impaired waters.	
Check that the system is fully draining ensuring there is no standing water above the inlet or high flow outlet pipe elevations or foul catch basin contents. Remedy: Repair or restore hydraulic inlet or outlet function.	
Check to insure the filter surface remains well draining after storm events. Remedy: If filter bed is clogged, draining poorly, or standing water covers more than 50% of the surface 48 hours after a precipitation event, then remove top few inches of discolored material. Till, rake, or replace remaining material as needed.	Annually or as needed.

CHECKLIST FOR INSPECTION OF DOVER STYLE INFILTRATION TRENCH SYSTEMS

Location:
 Inspector:
 Date:
 Time:
 Site Conditions:
 Days Since Last Rain Event:

Inspection Items	Satisfactory (S) or Unsatisfactory (U)	Comments/Corrective Action
1. Inspection		
Surface inlet is free of debris and able to convey water normally	S U	
Inlet and outlet/bypass pipes are functional (no water above the invert).	S U	
2. Operation (1 time/year minimum, Spring/Fall)		
Evidence of sediment accumulation, trash, and debris.	S U	
Sediment, trash, or debris filling more than ½ of the system.	S U	
3. Standing Water (1 time/year minimum)		
No evidence of standing water after 24-48 hours since rainfall	S U	
4. Filter Media (1 time/ year)		
No evidence of standing water after 24-48 hours since rainfall	S U	
5. Other Issues		
Note any additional issues not previously covered.	S U	
Corrective Action Needed		Due Date
1.		
2.		
3.		
Inspector Signature		Date