

JBC Monthly Status Report – July

GES Building Project

- The project is still going smoothly and is on budget and on time, and ahead of schedule in some cases
- Furnishings are scheduled to be delivered on August 8.
- Inspections are ongoing and occurring on a regular basis.
- Sprinkler replacements are scheduled to be completed by August 10.
- “Cubbies” will be installed by August 13.
- Teachers are scheduled to be able to set up classrooms between August 20-25.
- Punch list issues are scheduled for August 13 and August 15.
- Administrative area has been completed and all are pleased with the results.